

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. Division
811 S. 1st Street
Artesia, NM 88210-2834

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993
FWS/BLM Serial No.

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☐ Gas Well ☒ Other WDW

2. Name of Operator

DINERO OPERATING COMPANY

3. Address and Telephone No.

P.O. BOX 10505 MIDLAND, TEXAS 79702 (915) 684-5544

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330' FSL & 1,650' FEL

15-21-25

NM-029128

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Union Federal #1

9. API Well No.

300152618100S1

10. Field and Pool, or Exploratory Area

Catclaw Delaware

11. County or Parish, State

Eddy County, New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent
☐ Subsequent Report
☒ Final Abandonment Notice

TYPE OF ACTION

☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Plugged

☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Pulled tubing and packer out of hole. Removed packer and replaced with cast iron bridge plug. Went in hole and set plug at 1964'. Come out of hole and removed setting tool. Went back in hole open ended. Tagged plug. Picked up off bottom 1 ft. Closed BOP. Tested plug - 500#. Circulated hole with mud. Spotted 35 ft. of cement on top of cast iron bridge plug. Come up hole and set tubing @ 1764'. Pumped 25 sks. cement. Top of cement @ 1635'. Pulled out of cement. Shut down 3 hrs. Went back in hole and tagged plug. Tagged @ 1635'. Pulled up hole and set tubing 60 ft. below. Pumped surface plug with 50 ft. of cement. Removed BOP. Backhoe dug out wellhead. Cut off Wellhead. Installed dry hole marker. Cleaned up location.

RECEIVED
OCC - ARTESIA

Post P4A

14. I hereby certify that the foregoing is true and correct

Signed Cherie Gourley

Title Production Superintendent

Date 1/31/01

(This space for Federal or State office use)

(ORIG. SGD.) GARY GOURLEY

PETROLEUM ENGINEER

FEB 15 2001

Approved by

Title

Date

Conditions of approval, if any: