

4-22-90: Finish plug #6 across 1st Bone Spring 5480'-5380'. LD 103 jts DP. Set plug #7 across 9-5/8" shoe from 2307' w/ 40 sx Cl H cmt 15.8 ppg. LD 52 jts DP. GIH w/ 27 DC's and LD same. Set plug #8 across 16" shoe from 709'-609' w/ 35 sx Cl H cmt 15.8 ppg. LD 21 jts DP. Set plug #9 from 28' to surface w/ 10 sx Cl H cmt 15.8 ppg. LD 2 jts DP. Cmt circulated. Job complete at 7:00 a.m. ND stack. Cut off bradenhead, weld on dry hole marker. Clean and jet all pits. Rig released at 6:00 p.m. CDT 4-22-90. Well P&A'd.

Notified Moose Robin w/ City of Carlsbad and
Darrell Moore w/ NMOCD