

## FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

|                                 |           |                       |                |             |                |
|---------------------------------|-----------|-----------------------|----------------|-------------|----------------|
| Operator<br>COLLINS & WARE INC. |           | Lease<br>E A 36 State |                | Well #<br>1 |                |
| Location<br>of Well             | Unit<br>E | Section<br>36         | Township<br>20 | Range<br>28 | County<br>Eddy |
| Drilling<br>Contractor          |           | Type of Equipment     |                |             |                |

APPROVED CASING PROGRAM

| Size of Hole | Size of Casing | Weight Per<br>Foot | New or Used | Depth  | Sacks Cement |
|--------------|----------------|--------------------|-------------|--------|--------------|
| 26.5         | 20.0           | 94#                |             | 350'   | 600 Circ.    |
| 17.5         | 13 3/8         | 24.5#              |             | 1000   | 700 Circ.    |
| 12.25        | 8 5/8          | 24-32#             |             | 3000   | 1150 Circ.   |
| 7.875        | 5 1/2          | 17-20#             |             | 11,800 | 1150 Circ    |

Casing Data: 1000 2nd Stage

Surface \_\_\_\_\_ joints of \_\_\_\_\_ inch \_\_\_\_\_ # Grade \_\_\_\_\_  
(Approved) (Rejected)

Inspected by \_\_\_\_\_ date \_\_\_\_\_

Cementing Program

Size of hole 26" Size of Casing 20" Sacks cement required \_\_\_\_\_

Type of Shoe used guide Float collar used yes Btm 3 jts welded yes

TD of hole 354' Set 354' Feet of 20" Inch 94 # Grade K.55

New-used csg. @ 354' with 50 sacks neat cement around shoe  
+ 660 sac CI C additives 270cc

Plug down @ 11:45 (AM) (PM) Date June 5-92

Cement circulated yes No. of Sacks 84 sac

Cemented by Halliburton Witnessed by Mike Stubblefield

Temp. Survey ran @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_ top cement @ \_\_\_\_\_

Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: \_\_\_\_\_