

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

East Cat Claw Delaware

30-015-27979

Operator <u>Devon Energy Corp</u>		Lease <u>Cactus State</u>		Well # <u>3</u>	
Location of Well	Unit <u>G</u>	Section <u>16</u>	Township <u>21</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>NA</u>		Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM

* Witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
^{L.C. 78'} 17 1/2 RT 18 1/2	* 13 3/8	48		350	400 Surf
^{L.C. 443'} 12 1/4 RT 6 1/2	* 8 5/8	24	N	2200	950 Surf
7 7/8	5 1/2	15.5		4500	475 Surf

Casing Data:

Surface 52 joints of 8 5/8 inch 24 # Grade K-55

(Approved) (Rejected)

Inspected by H . 4/27 date 6-23

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement requiredType of Shoe used guide Float collar used cement Btm 3 jts welded yesTD of hole 2200 Set 2174 Feet of 8 5/8 Inch 24 # Grade K-55(New-used csg. @ 2174 with 250 2 1/2 sacks neat cement around shoe ceiden Fiber
+ 600 sax C.C. additives 10# Persk, Gilsonite, 1/4 cellofill + 155 SXPlug down @ 2:20 (AM) (PM) Date 6 27-94Cement circulated NO No. of Sacks -0-Cemented by Western Company Witnessed by Ken LivingstonTemp. Survey ran @ ▼ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: ▼ 1" RIH 1" + BG + Ag TDC @ 546 cmted w/ 50 SX = 3 90 cc.2nd stage 540 25 3% CC3rd stage 534 25 3% CC4th stage 480 25 SXS 3% CC5th stage 480 50 SXS 3% CC

1. Run 1" tbg & tagged roc @

center w/ 9'

STAGE	6	- 25 SXS	3 1/2 CC	Tagged	440
STAGE	7	- 25 SXS	3 1/2 CC	"	440
STAGE	8	- 3rd S GRAVEL		Tagged	390
STAGE	9	- 25 SXS	3 1/2	Tagged	325
STAGE	10	- 150 SXS	2 1/2	Tagged	70
STAGE	11	- Redi mix	TO	SURFACE	