

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

FORM APPROVED

OMB No. 1004-0135

Expires November 30, 2000

## SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an  
abandoned well. Use Form 3160-3 (APD) for such proposals.Oil Cons.  
N.M. Div-Dist. 2  
1301 W. Grand Avenue  
Artesia, NM 88210

Lease Serial No.

Bundled by or Tribe Name

N/A

7. If Unit or CA/Agreement, Name and/or No.

N/A

8. Well Name and No.

Anemone ANE Federal #4

9. API Well No.

30-015-28133

10. Field and Pool, or Exploratory Area

Wildcat Morrow

11. County or Parish, State

Eddy County, NM

## SUBMIT IN TRIPLICATE - Other Instructions on reverse side

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Yates Petroleum Corporation

3a. Address

105 S. 4th Street - Artesia, NM 88210

3b. Phone No. (include area code)

505-748-1471

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1650' FSL and 1980' FEL Sec 9 T22S R24E

## 12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <u>Commence drilling</u>
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleate horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operations results in a multiple completion or recompleation in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

3/23/01 - Spud 22" conductor hole at 1:00 PM. Notified Jim Amos of BLM at 9:30 PM of spud.

3/25/01 - Set 40' of 16" conductor pipe. Ready mix to surface.

4/23/01 - Move in rotary tool.

4/24/01 - Resume drilling at 3:30 PM. Notified Don Early of BLM of resumed drilling. Lost circulation at 125', pump sweeps.

Dry drilling 130'-140'.

4/25/01 - Drilled to 144', no returns. Cut window in conductor. Ready mix to surface with 18 yds. PD 12:00 PM.

4/26/01 - Drill out at 12:00 AM. Drilling formation with full returns. Weld patch on conductor.

4/27/01 - Drilled to 625', losing 170 bbl per hour. Pump LCM sweeps. Loss to 10 bbl per hour.

4/28/01 - Drilled to 1077' losing 50 BPH. Drilled to 1488' losing 120 BPH.

4/29/01 - Drilled to 1621' losing 60 BPH. TD of 14-3/4" hole at 1621' at 2:00 PM.

Ran 36 jts. (1621.16') 9-5/8" 32# J-55 csg set at 1621'. Texas Pattern guide shoe set at 1620'. Insert float set at 1575.01'.

Cemented with 900 sxs Premium Plus Halliburton Lite with 1/8# Pol-E Flake, 2% CaCl2 and 5# Gilsonite (yld 2.02, wt 12.4). Tailed in with 250 sxs Premium Plus 2% CaCl2 (yld 1.34, wt 14.8). Notified Don Early of BLM of cement job.

4/30/01 - PD 12:15 AM. Bumped plug to 980 psi, held OK. Circ 218 sxs.

5/1/01 - Drilled out at 3:45 AM. WOC 27 hrs. 30 mins. Reduced hole to 8-3/4" and resumed drilling.

I hereby certify that the foregoing is true and correct

Name (Printed/Typed)

Susan Herpin

Signature

Title

Engineering Technician

Date

9/7/01

## THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office