

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-015-28195

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

K-3402

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

7. Lease Name or Unit Agreement Name

Stonewall DD State

8. Well No.

2

9. Pool name or Wildcat

Burton Yates South

4. Well Location

Unit Letter N : 660 Feet From The South Line and 1730 Feet From The West Line

Section 20

Township 20S

Range 28E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3250' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Spud, resume drilling, surface casing ☒
and cement

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 17-1/2" hole with rat hole machine at 1:15 PM 11-28-94. Set 5' of 13-3/8" conductor pipe. Filled hole with ready mix. NOTE: Notified OCD of spud. Resumed drilling a 9-7/8" hole with rotary tools at 3:00 PM 11-29-94.

TD 454'. Reached TD at 2:30 PM 11-30-94. Ran and landed 14 joints of 7" 26# 8rd J-55 LT&C (443.03') of casing + 14' landing joint (Total 457.03') of casing set at 451'. Regular guide shoe set at 451'. Insert float set at 413'. Cemented with 250 sacks Class C 2% CaC12 (yield 1.32, weight 14.8). PD 4:30 PM 11-30-94. Bumped plug to 500 psi, OK. Circulated 73 sacks. WOC. Drilled out at 10:00 AM 12-2-94. WOC 41 hours and 30 minutes. Backed out landing joint and nipped up and tested to 500 psi for 10 minutes, OK. Reduced hole to 6-1/8". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE Production Clerk

DATE 12-9-94

TYPE OR PRINT NAME Rusty Klein

505-748-1471
TELEPHONE NO.

(This space for State Use)

SUPERVISOR, DISTRICT II

JAN 3 1995