

BOGLE FLATS UNIT 5 #1106/25/95

TMD: 1315 TVD: 1325 PBTMD: 0 PBTVD: 0
 05:00 08:30 02A A DRY DRLG. 955' - 1049'
 08:30 08:45 10A SURVEY AT 1049' - NO PICTURE
 08:45 15:00 02A A DRY DRLG. 1049' - 1182'
 15:00 15:15 10A SURVEY AT 1105' - 1 DEG.
 15:15 19:45 02A A DRY DRLG. 1182' - 1315'. TD 14 3/4" HOLE AT
 1315' AT 7:45 PM 6/24/95
 19:45 20:30 05A A PUMP SWEEP & CIRC - NO RETURNS
 20:30 22:30 06A H TOU W/ BIT # 1. LD 8" DC'S
 22:30 00:30 12A A RUN 31 JTS 9 5/8 ", 36#, K55, STC, CSG.
 LANDED AT 1315'. TOP FC AT 1226'
 00:30 01:00 05A A RU DOWELL AND CIRC - NO RETURNS
 01:00 03:00 12A C CEMENT W/ 300 SXS RFC, 650 SXS 65:35:6 H,
 TAIL IN W/ 380 SXS CLASS H W/2% CACL2.
 PLUG DOWN AT 3AM 6/25/95. NO RETURNS. FLOATS
 (OK)
 03:00 05:00 13A WAITING ON CEMENT

06/26/95

TMD: 1540 TVD: 1540 PBTMD: 0 PBTVD: 0
 05:00 08:30 13B WAITING ON CEMENT
 08:30 09:00 11B B RU JERRAL WIRELINE AND RUN TEMP LOG TOP
 CEMENT AT 60'
 09:00 12:00 12B C PU AND RIH W/ 3 JTS 1" TBG. TAG CEMENT AT
 85'. RU D/S MIX AND PUMP 150 SXS CLASS H W/
 2% CACL. NO RETURNS. MIX AND PUMP SLUG LCM
 DOWN FILL LINE WHILE PUMPING LAST 10 BBLs.
 CEMENT. PULL TBG. DUMP LCM DOWN ANNULUS. HOL
 LOADED. RIH W/ 1". TAG AT 35'. MIX AND PUMP
 33 SXS CLASS H W/ 2% CACL. W/ FULL RETURNS,
 CIRC. 10 SXS. PULL TBG. WOC.
 12:00 15:00 13A WAITING ON CEMENT - CUT OFF CONDUCTER AND 9
 5/8" CSG. WELD ON CSG HEAD.
 15:00 17:45 14A NU BOPS - TEST BLANK RAMS AND CSG TO 1500
 PSI (OK)
 17:45 20:15 06A A PU BHA AND TIH W/ BIT # 2
 20:15 20:45 15A TEST BOPS PIPE RAMS TO 1500 PSI (OK)
 20:45 22:30 25A DRILL OUT FLOAT COLLAR, SHOE JTS, AND GUIDE
 SHOE
 22:30 05:00 02A A DRLG 1315' - 1540'. ART: DRILLING AT 30 FPH
 W/NO TROUBLE

06/27/95

TMD: 2285 TVD: 2285 PBTMD: 0 PBTVD: 0
 05:00 06:45 02A A DRLG. 1540' - 1603'
 06:45 07:00 10A SURVEY AT 1561' - 1/2 DEG.
 07:00 23:00 02A A DRLG. 1603' - 2055'
 23:00 23:15 10A SURVEY AT 2028' - 1/2 DEG.
 23:15 05:00 02A A DRILG. 2055' - 2285'. ART: DRILLING AT 35 FP
 W/ NO TROUBLE