

DARP.D25A1130
DARAARWH
XMKLMM-121

ORYX ENERGY COMPANY
WFBORE HISTORY---NARRATIVE REPORT
R.L. SELECT: ALL ACTIVITY
** ALL WELLBORES/JOBS SELECTED **

08/03/95
PAGE 1

API NO: 30-015-28560 ORYX WELLBORE NO: 023000

BOGLE FLATS UNIT 5 #11

LOC: 1700' FSL & 1750' FEL, SEC. 5, T-22-S, R-23-3

SPUD DATE: 950621

API CNTY/ST: EDDY, NEW MEXICO

CURR COMPL TYPE/STATUS: GW/I

FIELD: INDIAN BASIN

*** INITIAL ***

PD REGION: ONSHORE

TARGET TMD: 7500 TVD: 7500

TARGET FORMATION: UPPER PENN CISCO

DRILLING/ACTIVE

06/22/95

*** FIRST REPORT ***

TMD: 106 TVD: 106 PBTMD: 0 PBTVD: 0

06:00 19:00 01A MURU PETERSON RIG # 6

19:00 05:00 02A A SPUD 14 3/4" SURFACE HOLE AT 7 PM MT.

6/21/95. DRLG 40 - 106'. LOST CIRCULATION AT
60'. MIX AND PUMP 2 LCM PILLS. ART DRY DRLG
AT 3 - 5 FPH W/ NO TROUBLE.

06/23/95

TMD: 315 TVD: 315 PBTMD: 0 PBTVD: 0

05:00 09:00 02A A DRY DRLG. 106' - 121'

09:00 16:30 26B POH W/ BIT. CUT HOLE IN CONDUCTOR PIPE. DUMP
4 YARDS READY MIX (130' FILL) DOWN 14 3/4'
HOLE. WOC 5 HRS. RIH W/ BIT ON DP. TAG CEMEN
AT 62'. BREAK CIRC W/ FULL RETURNS. WASH TO
BOTTON AT 121'. TOH W/ DP. RIH W/ BIT & DC'S

16:30 05:00 02A A START DRILLING AT 121' W/ FULL RETURNS. LOST
RETURNS AT 124'. DRY DRLG. 124' - 315'. ART:
DRY DRILLING AT 20 FPH W/ NO TROUBLE

06/24/95

TMD: 955 TVD: 640 PBTMD: 0 PBTVD: 0

05:00 08:00 02A A DRY DRLG. 315' - 368'

08:00 08:15 10A SURVEY AT 326' - 3/4 DEG.

08:15 21:30 02A A DRY DRLG. 368' - 708'

21:30 21:45 10A SURVEY AT 667' - 3/4 DEG.

21:45 05:00 02A A DRY DRLG. 708' - 955'. ART: DRY DRILLING AT
30 FPH W/ NO TROUBLE.