

CATCLAW DRAW UNIT 23-3

Attachment to New Mexico C-105
Well Completion or Recompletion Report and Log

SPG	PERF	ACIDIZE	FRAC
4	2626-2644' (18')	2626-2800' 2500 gal 7.5% NEFE	2626-2800' Howco Delta frac, total fluid 861 bbls, total sand 76,300#
4	2738-2760' (22')		
4	2780-2800' (20')		
CIBP at 3015', cap w/50' cement, PBTD 2965' (10/31/97)			
4	3064-3074' (10')	2500 gal 7 1/2% NEFE	Frac 3030-3074' Delta Frac, 774 bbls & 75,300# sand
4	3030-3040' (10')		
CIBP at 3530' w/50' cement (9/29/97)			
4	3564-3584' (20')	2500 gal 7.5% HCl w/Fercheck & 120 ball sealers	Total sand 75,300#, total fluid 697 bbls
CIBP at 3950', cap w/25 sxs cement (50') (8/7/97)			
4	4042-4052' (10')	4042-4082', acidize w/2500 gal 15% HCl acid w/NEFE	
4	4062-4068' (6')		
4	4072-4082' (10')		