

6-19-76 ID 11,936', PBD 11,635'; Prep Perf
Perf (Morrow) 11,650-658' w/4 SPF
Swbd 32 EFW + gas @ TSTM (11,650-658')
Sqzd 11,650-658' w/125 sx
DO to 11,635'

7-6-76 ID 11,936'; PBD 11,635'; SIBHP
Perf (Morrow) 11,566-576' w/4 SPF
Flwd 2000 MCFGPD for 3 hrs 30 mins thru 16/64" shk,
IP 500-1375# (11,566-576')

8-2-76 ID 11,936'; PBD 11,635'; Complete
(Morrow) FOUR POINT GAUGES: 8-2-12NM
Flwd 146 MCFGPD, 22/64" orifice, 60 mins, TP 3445#
Flwd 310 MCFGPD, 22/64" orifice, 60 mins, TP 3333#
Flwd 534 MCFGPD, 22/64" orifice, 60 mins, TP 3148#
Flwd 1008 MCFGPD, 22/64" orifice, 60 mins, TP 2728#

8-9-76 Continued
LOG TOPS: Delaware Lime 1677', Delaware Sand 1917',
Cherry Canyon 2762', Brushy Canyon 3177', Bone
Spring 5316', Atoka 10,553', Morrow 11,066',
Barnett 11,906'
LOGS RUN: GRL, AGSL, DENL, FRXL

8-14-76 COMPLETION ISSUED

8-2-12NM
IC 30-015-70071-76