

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
DATA FE	1
FE	1 ✓
U.S.	
AND OFFICE	
ATOR	1

NEW MEXICO OIL AND GAS COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

JAN 11 1977

D. C. C.

ADMINISTRATIVE OFFICE

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR OPERATIONS TO OIL AND GAS WELLS OR TO A DIFFERENT RESERVOIR.
USE THIS FORM FOR PERMIT TO DRILL, RE-DRILL, RE-ENTER, OR RE-ABANDON WELLS.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Amoco Production Company

Address of Operator

P. O. Drawer "A", Levelland, TX 79336

Location of Well

UNIT LETTER N 330 FEET FROM THE South LINE AND 1650 FEET FROM
THE West LINE, SECTION 7 TOWNSHIP 22-S RANGE 28-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

3107.2 RDB

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

Old Indian Draw Unit

8. Form of Lease Name

Old Indian Draw Unit

9. Well No.

14

10. Field and Pool, or without

Indian Draw Delaware

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

REFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

REGRABLY ABANDON ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

RE OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Reached TD 3435' 7:45 AM 12-24-76. Run logs and run Sidewall Core and recovered 20' cores. Run 5-1/2" casing and set at 3430'. Cement with 575 Sx Class C Econolite X 125 Sx Class C 50/50 Poz Mix. Plug down at 5:00 PM 12-26-76. Circ 26 Sx. Cactus Rig released 6:00 PM 12-26-76. WOC 38 Hrs. Test casing with 1200# for 30 minutes. Test OK. OC service Unit 12-28-76. Run logs 2980-3386. Perf Delaware 3252'-68', 3272-81' with 2 JSPF. Run tbq and set seating nipple at 3286. Acid Delaware perfs with 3000 gal 7% Acid. Swab test and evaluate. Run rods X pump 1-2-77. Completed 1-7-77 as a pumping oil well. POT: 100 BO X 22 BW X TSTM - GAS - 24 HRS.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY Ray W. Cox

TITLE Administrative Assistant

DATE 1-7-77

52 - NMOC-ART

1 - SUSP

APPROVED BY W. A. Gussert

TITLE SUPERVISOR, DISTRICT II

DATE JAN 14 1977

COPIES OF APPROVAL, IF ANY:

1 - RC

2 - BASS

1 - Marathon