

DATE	DECEMBER 1990		
12/01/90	11	12	65
12/02/90	11	8	41
12/03/90	4	8	46
12/04/90	6	10	33
12/05/90	S/I FROM 12/5/90 TO 12/10/90 WELL WAS PUMPED OFF. THE WELL		
12/06/90	WAS LEFT S/D TO ALLOW ALLOW FLUID LEVEL TO BUILD. NOTE: THE		
12/07/90	PUMPING UNIT IS POWERED BY A GAS ENGINE AND RUNTIME CANNOT BE		
12/08/90	REGULATED. THE ROD DESIGN WILL NOT ALLOW THE WELL TO BE		
12/09/90	PRODUCED FULL TIME IN A PUMPED OFF CONDITION OR THE SHEAR TOOL		
	ABOVE PUMP WILL BREAK OF PART.		
12/10/90	31	42	194
12/11/90	33	5	71
12/12/90	9	6	36
12/13/90	14	9	48
12/14/90	13	9	46
12/15/90	9	9	42

THE WELL WAS S/I ON DECEMBER 15TH AND IS CURRENTLY STILL S/I.