

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-015-26813
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name RAY "25"
8. Well No. 1
9. Pool name or Wildcat Wildcat Morrow
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 2990.9' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER
2. Name of Operator Collins & Ware, Inc. /
3. Address of Operator 600 W. Illinois, Suite 701, Midland, Texas 79701
4. Well Location Unit Letter N : 897 Feet From The South Line and 1980' Feet From The West Line Section 25 Township 23 South Range 28 East NMPM Eddy County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>		CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

McVay Drilling Co. spudded a seventeen and one-half inch hole at 9:00 AM on September 12, 1991. 13-3/8" inch casing (21 joints 61 & 54.50#/ft., K-55 ST&C) was run and cemented in place at 680.00' K.B. Ran six Howco type centralizers from surface to 645' (1) each, every other joint. Cemented with 690 sacks Premium Plus Class "C" cement with 2% CACL2 (1.32 cu.ft./sk. yield, 14.8#/gallon). Plug down at 5:30 PM September 14, 1991. Circulated 150 sacks cement to pit. Waited on cement 23 hours. Cut-off 20" conductor and 13 3/8" casing. Welded on head. Tested head to 750 psig. Nipple up and test BOP to 1000 psig.

TIGHT HOLE

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE James F. O'Brian TITLE Agent for Collins & Ware, Inc. DATE 10/2/91
TYPE OR PRINT NAME James F. O'Brian TELEPHONE NO. 915-683-5511

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT II

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

OCT 10 1991