

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

RECEIVED

JUN -6 '94

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS O. C. D.

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

CONFIDENTIAL

1. Type of Well  
☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator  
Pogo Producing Company

3. Address and Telephone No.  
P.O. Box 10340, Midland, Texas 79702-7340 (915)682-6822

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
330' FNL & 330' FWL, Section 28, T-23-S, R-31-E

5. Lease Designation and Serial No.  
NM-40659

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.  
Pure Gold "D" Federal #2

9. API Well No.  
30-015-26987

10. Field and Pool, or Exploratory Area  
Sand Dunes West, Delaware

11. County or Parish, State  
Eddy Co., New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Squeeze (2)  
☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Computalog ran CBL, shot squeeze holes 7846'-48', Halliburton Squeezed with 50 sx low waterloss "H" 15.6 ppg, followed by 50 sx "H" neat mixed @ 15.6 ppg. Job complete September 15, 1992. Drill out squeeze, test to 1500 psig, (O.K.) Reran bond with Wedge Wireline, shot squeeze with Computalog 7814'-7816'. Halliburton squeezed with 50 sx low waterloss "H" 15.6 ppg followed by 50 sx "H" neat @ 15.6 ppg. Drilled out squeezed cement, tested to 3000 psig. Job complete September 19, 1992.

14. I hereby certify that the foregoing is true and correct

Signed Richard L. Smith Title Division Operations Manager Date October 7, 1992

(This space for Federal or State office use)

Approved by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_  
Conditions of approval, if any: