

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved
Budget Bureau No. 42-7023
3. LEASE DESIGNATION AND SERIAL NO.

NM 0525452

6. IF INDIAN, ALLIANCE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
See "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Cities 3 Federal

9. WELL NO.

1-7

10. FIELD AND POOL, OR WILDCAT

Washington Lower Morrow

11. SEC., T., R., S., OR NE. 1/4, AND
SURVEY OR AD. 1/4

Sec. 3, T26S, R24E

12. COUNTY OR PARISH OR TOWNSHIP

Eddy

New Mexico

1. ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Black River Corporation

3. ADDRESS OF OPERATOR

620 Commercial Bank Tower, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See instructions 17 below.)

1980 FN & WL of Section 3

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3743 RKB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETION ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐

(Other) Casing & Cementing Operations

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log.)

17. (a) WHEN PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of completion and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all depths and angles, with respect to this work.)

The above well was spudded on March 11, 1972 and an 11 inch hole was drilled to 720' which was 246' below the Lamar Transitional Zone and 18 fts. of 8-5/8" 24#/ft casing was run and cemented at 726' with 325 sacks cement with 50 sacks circulated to surface. After V.O.C. 24 hrs. the casing was tested to 1000 psi and held OK. A 7-7/8" hole was drilled to 7050 feet and 5200 feet of 14#/ft 5-1/2" casing with 1953' (on bottom) 13.5#/ft 5-1/2" casing was run and cemented with 300 sacks Class C containing 8# salt per sack plus 3/4 of 1% CER-2. The top of cement was found at 6100' outside pipe and PBTD was found at 7012' by temperature survey. The 5-1/2" casing was tested to 3000 psi and held OK. Multiple completion attempt was commenced on 4/4/72.

RECEIVED
APR 17 1972
U. S. GEOLOGICAL SURVEY
ARTESIAL AND MINING

I hereby certify that the foregoing is true and correct

SIGNATURE

TITLE

Agent

DATE

4/12/72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

COMMENTS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side