ED

UNITED STATES	5. LEASE RECEIVED
DEPARTMENT OF THE INTERIOR  GEOLOGICAL SURVEY	NM 22207  6. IF INDIAN, ALLOTTEE OR TRIBE NAME
CISF GEOLOGICAL SURVEY	APR 2 1982
SUNDRY NOTICES AND REPORTS ON WELLS	7. UNIT AGREEMENT NAME  O. C. S
Do not use this form for proposals to drill or to deepen or plug back to a different eservoir. Use Form 9–331–C for such proposals.)	8. FARM OR LEASE NAME ARTESIA, OFFICE
•	Washington Ranch Storage Project & L
1. oil gas well other	9. WELL NO.
2. NAME OF OPERATOR	WI Federal #19
El Paso Natural Gas Company	10. FIELD OR WILDCAT NAME
3. ADDRESS OF OPERATOR	Washington Ranch
1800 Wilco Bldg - Midland, Texas 79701  4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
below.)	Sec 34, T-25-S, R-24-E
AT SURFACE: 687' FNL & 2017' FWL	12. COUNTY OR PARISH 13. STATE
AT TOP PROD. INTERVAL: AT TOTAL DEPTH:	Eddy NM
	14. API NO.
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA	NA N
(2, 3, 1, 4, 3, 1, 2, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	15. ELEVATIONS (SHOW DF, KDB, AND WD) 3712' GR
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:	3712 GR
FEST WATER SHUT-OFF	
FRACTURE TREAT  SHOOT OR ACIDIZE  THE STATE OF THE STATE	連合的なない。 HTML AND
REPAIR WELL	(NOTE: Report results of multiple completion or zone
PULL OR ALTER CASING	Change on Form 9–330.)
MULTIPLE COMPLETE	A second
ABANDON* TO GRAD	GAS
other) Spud & Drlg Operations U.S. GCCLOGH ROSWELL, NE	CAL SURVET W. MEXICO
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state	<u> </u>
including estimated date of starting any proposed work. If well is d measured and true vertical depths for all markers and zones pertinen	irectionally drilled, give subsurface locations and
Spudded 12 1/4" hole on 2/12/82 at 10:30 PM,	Young Drlg. Rig No. 5.
Drilled to 834' and ran 9 5/8", 32.3#, H-40 c	asing set @ 822.18'.
Cemented w/500 sx C1 $^{\prime\prime}$ C $^{\prime\prime}$ and backsided w/50 s	
complete $@$ 10:45 AM, 2-14-82. Top of cement a	
and tested casing, test OK. Reduced hole to	
and ran 7", 23#, N-80 Casing set @ 6,981.63'.	
cement. Job complete @ 12:30 PM, 3-8-82. Top	of cement @ 5,280°. Released
rig 3-8-82, WOC.	
Project Approved by NMOCD Order No. R-6175-A	
Subsurface Safety Valve: Manu. and Type	Set @ Ft.
18. I hereby certify that the oregoing is true and correct	
SIGNED John J. Delk TITLE SUPV. Prod. S	VC. DATE 3/12/82
(This space for Federal or State off	ice use)
	DATE

MAR 1 9 1982

\*See Instructions on Reverse Side