51 Form Approved Budget Bureau No. 42-R1424

UNITE, STATES Artosia, NM 38210 5. LEAS.

DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

		ЙĽ	222 0 7		
6.	IF IND	IAN.	ALLOTTEE	OR TRIB	E NAME

SHNDBA	NOTICES	AND	REPORTS	ON	WELLS
ואטאוטכ	MOTICES	MINU	ILLI ON 13	OIL	11 LLL

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals) $\,$

RECEIVED **1.** oil well other Storage well

2. NAME OF OPERATOR El Paso Natural Gas Co. / JUL 23 1982

3. ADDRESS OF OPERATOR 1800 Wilco Bldg; Midland, Texas. D.79701

4. LOCATION OF WELL (REPORT LOCATION CLEARL PISCE Space 17 below.) 2063' FNL & 2452' FWL AT SURFACE:

AT TOP PROD. INTERVAL: AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

SUBSEQUENT REPORT OF:

7. UNIT AGREEMENT NAME 8. FARM OR LEASE NAME Washington Ranch Storage Projectいり 9. WELL NO. WI Federal #24 10. FIELD OR WILDCAT NAME Washington Ranch 11. SEC., T., R., M., OR BLK. AND SURVEY OR Sec 34, T-25-S, R-24-E 12. COUNTY OR PARISH 13. STATE Eddy 14. API NO.

NA 15. ELEVATIONS (SHOW DF, KDB, AND WD)

REQUEST FOR APPROVAL TO: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES ABANDON* Drlg Operation & Perf. (other)

E. Report results of multiple completion or zone change on Fpin 9-330.)

U.S. GEOLOGICAL SURVEY

Off G GAS

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state fall pertiment dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled to 7000' and ran 7", 23#, N-80 casing set @ 6966.51'. Cmt'd with 500 sx Class "H" cement. Plug down @ 11:15 PM, 5-1-82. Released rig @ 6 PM, 5-2-82. Top of cmt @ 4950'. RU CPI Wireline and perforated 6831-6839, 6809-6816, 6799-6805, 6782-6792, 6771-6781, 6739-6741, 4 spf, .5" holes (142 holes). Ran 2 7/8", 6.5#, J-55 tubing set @ 6856.35'. Waiting on completion.

Project approved by NMOCD Order No. R-6175-A

. . Ft. Subsurface Safety Valve: Manu. and Type Set @ . . 18. Thereby certify that the foregoing is true and correct June 3, 1982 DATE

(This space for Federal or State office use)

DATE APPROVED BY CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

U.S. GECLOGICAL SURVEY ROSWELL, NEW MEXIC

*See Instructions on Reverse Side