

NEW MEXICO OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

Operator CONOCOPHILLIPS COMPANY 217817 Lease Name OMLER A Well No. 7E

Location Of Well: Unit Letter J Sec 36 Twp 28N Range 10W API # 30-045-24118


	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. Or Csg.)
Upper Completion	CHACRA	GAS	flow	Tbg.
Lower Completion	DAKOTA	GAS	Plunger lift	Tbg.

Pre-Flow Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In 10:45am, 12-1-2004	Length of Time Shut-In 15 days	SI Press. Psig Tbg. -422 csg.-422	Stabilized? (Yes or No) yes
Lower Completion	Hour, Date, Shut-In 10:45am, 12-1-2004	Length of Time Shut-In 15 days	SI Press. Psig 212	Stabilized? (Yes or No) yes

Flow Test No. 1

Commenced at (hour, date)* 2pm, 12-16-2004			Zone producing (Upper or Lower): upper		
Time (Hour, Date)	Lapsed Time Since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
2:30pm 12-17-2004	24hrs. 30min.	Tbg. -114 Csg. - 251	Tbg. - 214		



Production rate during test

Oil: 0 BOPD based on 0 Bbls. In Hrs. Grav. GOR

Gas: 38 MCFPD; Test thru (Orifice or Meter): meter

Mid-Test Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In 2:30pm, 12-17-2004	Length of Time Shut-In 21hrs.	SI Press. Psig Tbg. -218, csg. -342	Stabilized? (Yes or No)
Lower Completion	Hour, Date, Shut-In 2:30pm, 12-1-2004	Length of Time Shut-In 17days	SI Press. Psig Tbg. - 215	Stabilized? (Yes or No) yes

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

Page 2

Flow Test No. 2

Commenced at (hour, date)**11:30am, 12-18-2004				Zone producing (Upper or Lower): lower	
Time (Hour, Date)	Lapsed Time Since**	Pressure		Prod. Zone Temp.	Remarks
Upper Compl.	Lower Compl.				
1:30pm, 12-20-2004	50hrs.	Tbg. 248 Csg. 248	Tbg. 128		Looks ok

Production rate during test

Oil: _____ 0 _____ BOPD based on _____ 0 _____ Bbls. In _____ Hrs. _____ Grav. _____ GOR

Gas: _____ 121 _____ MCFPD; Test thru (Orifice or Meter): _____ meter _____

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved DEC 27 2004 _____ 20 _____
New Mexico Oil Conservation DivisionOperator CONOCOPHILLIPS COMPANYBy Darrell BowmanBy Chad H.
Title Acting SUPERVISOR DISTRICT # 3Title MSODate 12-20-2004

Northwest New Mexico Packer Leakage Test Instructions

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in case of a gas well and 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 11-16-98,