

Submit 3 Copies To Appropriate District Office
 District I
 1625 N. French Dr., Hobbs, NM 88240
 District II
 811 South First, Artesia, NM 88210
 District III
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-103
 Revised March 25, 1999

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505


WELL API NO.	30-045-31320
5. Indicate Type of Lease	STATE FEE
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name:	Day (Notified BLM of DHC intent on APD filing SF-078414)
8. Well No.	3M
9. Pool name or Wildcat	Basin Dakota & Blanco Mesaverde

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
 Oil Well Gas Well Other

2. Name of Operator
 BP America Production Company Attn: Mary Corley

3. Address of Operator
 P.O. Box 3092 Houston, TX 77253



4. Well Location
 Unit Letter G 2220 feet from the North line and 1770 feet from the East line
 Section 17 Township 29N Range 08W NMPM San Juan County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
 6450' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPLETION <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: Downhole Commingle <input checked="" type="checkbox"/>		OTHER: <input type="checkbox"/>	

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

On 12/19/2002, BP America Production Company submitted an application for permit to drill and complete the subject well into the Basin Dakota, produce the well in order to establish a production rate, isolate the zone, then add the Blanco Mesaverde and commingle production Downhole. BP now seeks NMOCD approval to Downhole commingle production in the subject well as per procedure on reverse side of this Form.

The Basin Dakota (71599) & the Blanco Mesaverde (72319) Pools are Pre-Approved for Downhole Commingling per NMOCD Order R - 11363. The working and overriding royalty interest owners in the proposed commingled pools are identical, therefore no further notification of this application is required.

Production is proposed to be allocated based on a fixed percentage. We will perform a deliverability test on the Dakota, isolate the zone and complete into the Mesaverde. The deliverability test will be performed on the combined zones and Dakota rate will be subtracted from the total well stream to establish the Mesaverde rate.

Commingling Production Downhole in the subject well from the proposed pools with not reduce the value of the total remaining production.

DHC 1196A2

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mary Corley TITLE Sr. Regulatory Analyst DATE 02/12/2003
 Type or print name Mary Corley Telephone No. 281-366-4491
 (This space for State use)

APPROVED BY [Signature] TITLE DEPUTY OIL & GAS INSPECTOR, DIST. #1 DATE FEB 18 2003
 Conditions of approval, if any:



Day 3M
Downhole Commingling Procedure

1. Run TDT log
 2. Perforate Dakota
 3. Run Gauges to Dakota, leave overnight
 4. Retrieve Gauges and frac the Dakota (Slick Water)
 5. Clean out frac & flow back to stabilize production
 6. Run 2 3/8" tubing and perform 12 hour stabilized test on Dakota
 7. Set Bridge plug Between Mesaverde and Dakota
 8. Perforate and frac (2 Stage N2 Foam) the Mesaverde Formation
 9. Clean out frac and wellbore to PBTD
 10. Run Completion String and RDSU
 11. Put well on Line
 12. Perform well test on the Combined Measverde/Dakota production stream
-