

**NEW MEXICO OIL CONSERVATION DIVISION**  
**NORTHWEST NEW MEXICO PACKER LEAKAGE TEST**

Operator Cross Timbers Energy LLC. Lease Name State B Com Well No. 233E

Location Of Well: Unit Letter K Sec 16 Twp 26N Rge 6W API # 30-039-22952

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. Or Csg.)
Upper Completion	Chacra	Gas	Flowing	Csg.
Lower Completion	Mesa Verde/Dakota	Gas	Plunger	Tbg.

**Pre-Flow Shut-In Pressure Data**

Upper Completion	Hour, Date, Shut-In 8:00 AM, 6-23-20	Length of Time Shut-In 7 day	SI Press. Psig 212	Stabilized? (Yes or No) Yes
Lower Completion	Hour, Date, Shut-In 8:00 AM, 6-23-20	Length of Time Shut-In 7 day	SI Press. Psig 205	Stabilized? (Yes or No) Yes

**Flow Test No. 1**

Commenced at (hour, date)* 11:00 AM 6/30/20				Zone producing (Upper or Lower): Upper	
Time (Hour, Date)	Lapsed Time Since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
10:30 AM 7/1/20	24 HRS	55	209	77 degrees	Flowing
10:30 AM 7/2/20	24 HRS	59	220	75 degrees	Flowing
10:30 AM 7/3/20	24 HRS	77	223	70 degrees	Flowing
10:30 AM 7/4/20	24 HRS	88	226	77 degrees	Flowing
10:30 AM 7/5/20	24 HRS	61	228	76 degrees	Flowing
10:30 AM 7/6/20	24 HRS	75	235	78 degrees	Flowing

Production rate during test

Oil: 0 BOPD based on 0 Bbls. In 0 Hrs. Grav. GOR

Gas: 32 MCFPD; Test thru (Orifice or Meter): Meter

**Mid-Test Shut-In Pressure Data**

Upper Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
Lower Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)

(Continue on reverse side)

*NMOC Rec'd*  
*7-13-20*

## Flow Test No. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
Time (Hour, Date)	Lapsed Time Since**	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		

## Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. In \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Test thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved September 9 20 20

New Mexico Oil Conservation Division

Operator Cross Timbers Energy LLC.

By Rick Delabarcena \_\_\_\_\_

By  \_\_\_\_\_Title Lease OperatorTitle District III GeologistE-mail Address rdelabarcena@ctfieldsvcs.comDate 7-08-2020

## Northwest New Mexico Packer Leakage Test Instructions

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in case of a gas well and 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 11-16-98, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).