

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT**

**RECEIVED**

JAN 09 2012

## Sundry Notices and Reports on Wells

Farmington Field Office  
Bureau of Land Management1. Type of Well  
GAS

2. Name of Operator

**ConocoPhillips**

3. Address &amp; Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

Surface: Unit H (SE/NE), 2394' FNL &amp; 1099' FEL, Section 7, T27N, R7W, NMPM

5. Lease Number  
SF-078835
6. If Indian, All. or  
Tribe Name
7. Unit Agreement Name  
SAN JUAN 28-7 UNIT
8. Well Name & Number  
SAN JUAN 28-7 UNIT 253N
9. API Well No.  
30-039-31032
10. Field and Pool  
BLANCO MV / BASIN DK
11. County and State  
Rio Arriba, NM

**12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA**

## Type of Submission

## Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ X

Other -

Casing Report

☒ Subsequent Report☐ Recompletion☐ New Construction

RCVD JAN 11 '12

☐ Final Abandonment☐ Plugging☐ Non-Routine Fracturing

OIL CONS. DIV.

☐ Casing Repair☐ Water Shut off

DIST. 3

☐ Altering Casing☐ Conversion to Injection**13. Describe Proposed or Completed Operations**

12/19/11 MIRU AWS 673. NU BOPE. PT csg to 600#/30min @ 18 00hrs on 12/20/11 Test - OK. PU & TIH w/ 8 3/4" bit. Tagged @ 295' & DO cmt to 356'. Drilled ahead to 5215' - Inter TD reached 12/24/11. Circ. hole & RIH w/ 124jts(87jts STC, 20#, 7", 23#, LT&C) J-55 csg set @ 5205', w/ ST @ 2898'. 1st Stage: Pre-flushed w/ 10bbls GW, 2bbls FW Pumped scavenger w/ 19sx(57cf-10bbls=3.02yld) Premium Lite w/ 3% CaCl, 0.25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Lead w/ 205sx(437cf-78bbls=2.13yld) Premium Lite w/ 3% CaCl, 0.25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Tail w/ 122sx(168cf-30bbls=1.38yld) Type III cmt w/ 1% CaCl, .025 pps celloflake, & 0.2% FL-52 Shut dwn. Dropped plug & displaced w/ 110bbls FW & 97bbls MW. Bumped plug @ 21:24hrs 12/26/11. Open ST, & Circ. 62bbls cmt to surface. WOC. 2nd Stage: Preflushed w/ 10bbls of FW, w/ 10bbls of GW & 10bbls of FW. Pumped scavenger w/ 19sx(57cf-10bbls=3.02yld) Premium Lite w/ 3% CaCl, 0.25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS Lead w/ 348sx(741cf-132bbls=2.13yld) Premium Lite w/ 3% CaCl, 0.25 pps celloflake, 5pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS Shut dwn. Dropped plug & displaced w/ 117bbls of FW. Bumped Plug & close ST Plug down @ 02:50hrs. Circ. 27bbls cmt to surface. WOC.

TIH, & tagged & DO ST @ 2898'. PT 7" csg to 1500#/30min @ 12:30hrs on 12/27/11. Test - OK. Drilled w/ 6 1/4", tagged & DO cmt @ 5215', TD reached @ 7863' on 01/01/12. Circ. hole & RIH w/ 185jts, L-80, 4 1/2", 11 6#, LT&C csg set @ 7861'. RU to cmt. Circ., w/ 20bbls MW, pre-flushed 150bbls of MW w/ 35% N2, 10bbls GW w/ 35% N2, 10bbls FW. Pumped scavenger 9sx(28cf-5bbls=3.10yld) Premium lite HS FM, 0.25pps celloflake, 0.3% CD-32, 6.25pps LCM-1, & 1%FL-52. Tail w/243sx(481cf-86bbls=1.98yld) Premium lite HS FM, 0.25 pps celloflake. 0.3% CD-32, 6.25pps LCM-1 & 1% FL-52. Dropped plug & displaced w/ 122bbls FW. Bumped plug. Plug down @ 07.24hrs on 01/04/12. RD cmt. WOC. ND BOPE NU WH. RD RR @ 01.00hrs on 01/04/12 A

PT will be conducted by Completion Rig. Results &amp; TOC will appear on next report.

**14. I hereby certify that the foregoing is true and correct.**

Signed

Marie E. Jaramillo

Title Staff Regulatory Tech.

Date 01/06/12

(This space for Federal or State Office use)

APPROVED BY

Title

**ACCEPTED FOR RECORD**

Date

CONDITION OF APPROVAL, if any:

Title 18 U S C Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

JAN 10 2012

FARMINGTON FIELD OFFICE  
BY 6W

NMOCD A

ctk