



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD DEC 19 '12
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 14-DEC-2012 Operator ELMRIDGE API # 30-0 29-05271

Property Name AX1 APACHE Well # 15 Location: Unit D Sec 31 Twn 24 Rge 5

Land Type:

State _____
Federal _____
Private _____
Indian X

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (N): _____ TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. _____

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: 1000 LBS SPRING, 10 MINUTE CLACK
THEIR PRESSURED THE ANNULUS UP TO 650 PSI. PRESSURE
FELL ~~TO~~ TO 630 PSI AND HELD FOR THE LAST 10 MINUTES

By Leonard Dee
(Operator Representative)
Consultant
(Position)

Witness Shirley DeBarn
(NMOCD)

Revised 02-11-02

