

COLEMAN OIL GAS, INC.
GODDARD #3

30-045-05937

OIL CONS. DIV DIST. 3

MAY 07 2015

PULLED BRAIDEN HEAD
CEMENTED W/100 SXS CEMENT
CEMENT TOP 50' 09/25/1968

SURFACE PIPE
10 3/4" 397 FT.
450 SACKS CEMENT
04/25/1958

PRODUCTION CASING
5 1/2", 14#, J-55, 5212 FT KB.
250 SACKS CEMENT
05/26/1958

TUBING STRING
43 JOINTS 1337.05 FT.
SEATING NIPPLE
1 JOINTS 16.05 FT.

2 3/8" BTM TBG @ 1364.20 FT KB.
SN @ 1347.05 FT. KB.

CEMENT RETAINER @ 1590

PLUG BACK 5206 FT.

T.D. @ 5227 FT.

BOND LOG SHOWS CEMENT
LEAK IN CASING 12/08/1999
SWAB TESTED 01/06/2000
WITH NO FLUID ENTRY
936-967

09/23/1968
FRUITLAND SAND
1184-1202
#1SQUEEZED W/100 SXS 10/25/97
#2SQUEEZED W/25 SXS 10/27/97
PRESSURE TESTED TO 500 PSIG 10/29/97

09/23/1968
SQUEEZE HOLES @ 1300 FT
CEMENTED W/ 150 SACKS CEMENT

10/30/1997
BASIN FRUITLAND COAL PERFORATIONS @
1317-1336 2SPF

FRAC W/50,000# 20/40 ARIZONA
FOAM FRAC
POOR BOND ACROSS PC/FC

01/20/2000
12 SXS CEMENT ON TOP OF RETAINER
CEMENT RETAINER @ 1590
CEMENTED W/ 115 SXS CLASS B
SQUEEZE HOLES 1700-1701

09/23/1968
CEMENT TOP @4413
PERFORATIONS
5151-5188
SQUEEZED OF W/25 SACKS
TOP CEMENT @5038