



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6-NOV-2015 Operator BURLINGTON API # 30-0 ³⁹~~38~~-26259

Property Name SAN JUAN 30-6 Well # 47B Location: Unit Sec 32 Twn 30 Rge 7

Land Type:

State _____
Federal _____
Private X _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____ Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. _____ Tbg. Inj. Pres. _____
Tubing Pres. _____
Int. Casing Pres. _____

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: A RETRIEVABLE BRIDGE PLUG WAS SET AT 1774 4094
A CHART WITH A 1000 PSI SPRING AND 60 MINUTE CLOCK
WAS USED. THE CASING WAS PRESSURED UP TO 620 PSI AND
THE PRESSURE STABILIZED FOR THE LAST 12 MINUTES

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

[Signature]
(Position)

Revised 02-11-02