30-045-28436

OIL CONS. DIV DIST. 3

Completion Date: 8/20/91 JUL 2 9 2015 12-1/4" Hole 8-5/8" 24# J-55 ST&C surface casing landed @ 330' Cemented w/ 250 sx Class B cement w/ 2% CaCl 330' ← & 1/4 #/sx celloflake. 24 sx circulated to surface Top depth of cement unknown 2085 Ojo Alamo 2-3/8" 4.7# WC-50 EUE tubing (97 jts.) landed @ 2958'. 2188' Kirtland 2734' Fruitland 2803' Fruitland Coal perforations from 2803'-2810'; 2830'-2855'; 2882'-2894'; 2911'-2913'; 2917'-2937' w/ 2 JSPF at .52" diameter total of 114 perforations. Fracture stimulated Fruitland Coal interval 2803'-2937' w/ 883 BW, 40,000 gallons of 70 N2 foam pad, & 214,000 lbs 2937' of 20-40 mesh sand. 2938' Pic. Cliffs PBTD 3048' 5-1/2" 15.5# WC50 ST&C casing landed @ 3090'. 3090 Cemented w/ 30 sx Pace Setter Lite tailed by 100 sx

Class B tail cement.

Robert L. Bayless Oxnard WN Federal #12 NW/NE Section 11, T27N, R8W San Juan County, NM

Spud Date: 4/23/91