

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

OIL CONS. DIV DIST. 3

DEC 16 2015

FORM APPROVED  
OMB No. 1004-0137  
Expires: March 31, 2007

RECEIVED  
DEC 09 2015  
Bureau of Land Management Field Office

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.**

**SUBMIT IN TRIPLICATE – Other instructions on page 2.**

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator  
WPX Energy Production, LLC

3a. Address  
PO Box 640 Aztec, NM 87410

3b. Phone No. (include area code)  
505-333-1816

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
SHL: 1647' FNL & 2337' FEL SEC 6 23N 7W RIO ARRIBA  
BHL: 330' FNL & 330' FWL SEC 1 23N 8W SAN JUAN

5. Lease Serial No.  
NMNM 109397

6. If Indian, Allottee or Tribe Name

7. If Unit of CA/Agreement, Name and/or No.

8. Well Name and No.  
MC 7 COM #913H

9. API Well No.  
PENDING 30-039-31351

10. Field and Pool or Exploratory Area  
BASIN MC/LYBROOK GL

11. Country or Parish, State  
RIO ARRIBA, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA


TYPE OF SUBMISSION	TYPE OF ACTION			
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	<b>CHANGE OF OPS-CEMENT</b>
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/>	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BlybA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

WPX Energy request to change the cement plan to a two stage conventional cement job w/ a DV tool.

Attached: OPS Plan

**ADHERE TO PREVIOUS NMOC D  
CONDITIONS OF APPROVAL**

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed) LACEY GRANILLO		Title PERMITTING TECH III
Signature 		Date 12/9/15

**THIS SPACE FOR FEDERAL OR STATE OFFICE USE**

Approved by <u>Abdelgadir Elmadani</u>	Title <u>PE</u>	Date <u>12-14-15</u>
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.	Office <u>FFO</u>	

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

**NMOC D**





## **WPX Energy**

### **Operations Plan**

*(Note: This procedure will be adjusted onsite based upon actual conditions)*

**Date:** December 9, 2015      **Field:** BASIN MANCOS/ LYBROOK GALLUP  
**Well Name:** MC 7 COM #913H      **Surface:** BLM  
**SH Location:** SWNE Sec 6 23N-07W      **Elevation:** 6970' GR  
**BH Location:** NWNW Sec 1 23N-08W      **Minerals:** IA FED

**Measured Depth:** 13,213.00

**I. GEOLOGY:** SURFACE FORMATION - NACIMIENTO

#### **A. FORMATION TOPS (KB)**

NAME	MD	TVD	NAME	MD	TVD
OJO ALAMO	1227	1225	POINT LOOKOUT	4299	4266
KIRTLAND	1397	1393	MANCOS	4532	4497
PICTURED CLIFFS	1940	1931	GALLUP	4907	4865
LEWIS	2033	2023	KICKOFF POINT	5,365.43	5,209.71
CHACRA	2306	2293	TOP TARGET	2107	5341
CLIFF HOUSE	3460	3435	LANDING POINT	5,761.50	5,325.00
MENEFEE	3503	3478	BASE TARGET	5,761.50	5,325.00
			TD	13,213.00	5,293.00

**B. MUD LOGGING PROGRAM:** Mudlogger on location from surface csg to TD.

**C. LOGGING PROGRAM:** LWD GR from surface casing to TD.

**D. NATURAL GAUGES:** Gauge any noticeable increases in gas flow. Record all gauges in Tour book and on morning reports.

## **II. DRILLING**

**A. MUD PROGRAM:** LSND mud (WBM) will be used to drill the 12-1/4" Surface hole, the 8 3/4" Directional Vertical hole, and the curve portion of the wellbore. A LSND (WBM) or (OBM) will be used to drill the lateral portion of well. Treat for lost circulation as necessary. Obtain 100% returns prior to cementing. Notify Engineering of any mud losses.

**B. BOP TESTING:** While drill pipe is in use, the pipe rams and the blind rams will be function tested once each trip. The anticipated reservoir is expected to be less than 1300 psi, so the BOPE will be tested to **250 psi (Low) for 5 minutes** and **1500 psi (High) for 10 minutes**. Pressure test surface casing to **600 psi for 30 minutes** and intermediate casing to **1500 psi for 30 minutes**. Utilize a BOPE Testing Unit with a recording chart and appropriate test plug for testing. The drum brakes will be inspected and tested each tour. **All tests and inspections will be recorded in the tour book as to time and results.**



### III. MATERIALS

#### A. CASING PROGRAM:

CASING TYPE	OH SIZE (IN)	DEPTH (MD)	CSG SIZE	WEIGHT	GRADE	CONN
SURFACE	12.25"	320'	9.625"	36 LBS	J-55 or equiv	STC
INTERMEDIATE	8.75"	5,761.50	7"	23 LBS	J-55 or equiv	LTC
PRODUCTION	6.125"	5611.5 - 13,213.00	4.5"	11.6 LBS	P-110 or equiv	LTC
TIE BACK	6.125"	Surf. - 5611.5	4.5"	11.6 LBS	P-110 or equiv	LTC

#### B. FLOAT EQUIPMENT:

1. SURFACE CASING: 9-5/8" notched regular pattern guide shoe. Run (1) standard centralizer on each of the bottom (4) joints of Surface Casing.

2. INTERMEDIATE CASING: 7" cement nose guide shoe with a self-fill insert float. Place float collar one joint above the shoe. Install (1) centralizer on each of the bottom (3) joints and one standard centralizer every (3) joints to 2,500 ft. Run (1) centralizer at 2,500 ft., 2,300ft., 2,000ft., 1,500 ft., and 1,000 ft. A DV tool will be placed 100' above the top of the Chacra formation. If cement is circulated back to surface on the first stage, a cancelation device will be dropped to shift the dv tool closed and the 2nd stage cement job will be aborted at that time.

3. PRODUCTION LINER: Run 4-1/2" Liner with cement nose guide Float Shoe + 2jts. of 4-1/2" casing + Landing Collar + 4-1/2" pup joint + 1 RSI (Sliding Sleeve) positioned inside the 330ft Hard line. Centralizer program will be determined by Wellbore condition and when Lateral is evaluated by Geoscientists and Reservoir Engineers. Set seals on Liner Hanger. Test TOL to 1500 psi for 15 minutes.

#### C. CEMENTING:

*(Note: Volumes may be adjusted onsite due to actual conditions)*

**1. Surface** 5 bbl Fresh Water Spacer, 100 sx (160 cu.ft.) of 14.5 ppg Type I-II (Neat G) + 20% Fly Ash cement w/ 7.41 gal/sack mix water ratio @ 1.61 cu ft/sx yield. Calculated @ volume + 50% excess. WOC 12 hours. Test csg to 600psi. Total Volume: (160 cu-ft/100 sx/ Bbls).TOC at Surface.

**2. Intermediate** STAGE 1: Spacer #1: 20 bbl (112 cuft) Chemwash. Lead Cement: 122 bbls, 347 sks, (684 cuft), 12.3 ppg @ 1.97 cuft/sk yield. Tail Cement: 79 bbls, 342 sks, (444 cuft), 13.5 ppg @ 1.3 cuft/sk yield. Displacement: Displace w/ +/- 227 bbl Drilling mud or water. Total Cement: 201 bbls, 689 sks, (1128 cuft)  
STAGE 2: Spacer #1: 20 bbl (112 cuft) Chemwash. Lead Cement: 55 bbls, 158 sks, (308 cuft), 12.3 ppg @ 1.97 cuft/sk yield. Tail Cement: 16 bbls, 78 sks, (90 cuft), 13.5 ppg @ 1.3 cuft/sk yield. Displacement: Displace w/ +/- 87 bbl Drilling mud or water. Total Cement: 71 bbls, 236 sks, (398 cuft)

**3. PROD. LINER:** Spacer #1:10 bbl (56.cu-ft) Water Spacer. Spacer #2: 40 bbl 9.5 ppg (224.6 cu-ft) Tuned Spacer III. Spacer #3: 10 bbl Water Spacer. Lead Cement: Extencem™ System. Yield 1.36 cuft/sk 13.3 ppg (745 sx /1013 cuft /180 bbls). Tail Spacer: 20 BBL of MMCR. Displacement: Displace w/ +/- 140 bbl Fr Water. Total Cement (745 sx /1013bbls).

I.  
**COMPLETION**

A. **CBL**

Run CCL for perforating

A. **PRESSURE TEST**

1. Pressure test 4-1/2" casing to 4500 psi max, hold at 1500 psi for 30 minutes. Increase pressure to Open RSI sleeves.

B. **STIMULATION**

1. Stimulate with approximately 2,805,000# 20/40 mesh sand and 340,000# 16/30 mesh sand in 619,113 gallons water with 42,696 mscf N2 for 17 stages.
2. Isolate stages with flow through frac plug.
3. Drill out frac plugs and flowback lateral.

C. **RUNNING TUBING**

1. Production Tubing: Run 2-7/8", 6.5#, J-55, EUE tubing with a SN on top of bottom joint. Land tubing near Top of Liner.

- Although this horizontal well will be drilled past the applicable setbacks, an unorthodox location application is not required because the completed interval in this well, as defined by 19.15.16.7 B(1) NMAC, will be entirely within the applicable setbacks. This approach complies with all applicable rules, including 19.15.16.14 A(3) NMAC, 19.15.16.14 B(2) NMAC, 19.15.16.15 B(2) NMAC, and 19.15.16.15. B(4) NMAC.

---

**NOTE:**

**Proposed Operations:**

A 4-1/2" 11.6# N-80 Liner will be run to TD and landed +/- 150 ft. into the 7" 23# K-55 Intermediate casing with a Liner Hanger and pack-off assembly then cemented to top of liner hanger.

After cementing and TOL clean up operations are complete, the TOL will be tested to 1500 psi (per BLM).