



# NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

OCT 12 2016

## MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 10/12/2016 Operator Conoco Phillips API # 30-0 39 24826

Property Name San Juan 30-5 unit Well # 213 Location: Unit B Sec 5 Twn 30 Rge 5

Land Type:

State \_\_\_\_\_  
Federal X  
Private \_\_\_\_\_  
Indian \_\_\_\_\_

Well Type:

Water Injection \_\_\_\_\_  
Salt Water Disposal \_\_\_\_\_  
Gas Injection \_\_\_\_\_  
Producing Oil/Gas \_\_\_\_\_  
Pressure observation X

Temporarily Abandoned Well (Y/N): \_\_\_\_\_ TA Expires: \_\_\_\_\_

Casing Pres. 100  
Headhead Pres. 0  
Tubing Pres. 211  
Int. Casing Pres. NA

Tbg. SI Pres. NA  
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 600 psi. for 30 mins. Test passed/failed

### REMARKS:

1000 lbs spring, 1hr clock, and 1hr 1000 lbs spring. Bled down to 0 psi, pressured up to 600 psi, 5min 600 psi BHT 0 psi, 10 min 600 psi BHT 0 psi, 15min 600 psi BHT 0 psi, 20min 595 psi BHT 0 psi, 25 min 595 psi BHT 0 psi, 30 min 597 psi BHT 0 psi, bled down to 0 psi.

By [Signature]  
(Operator Representative)

Witness [Signature]  
(NMOCD)

Wellsite Supervisor  
(Position)

Revised 02-11-02