

RECEIVED

MAY 09 2017

Form 3160-5  
(February 2005)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
Farmington Field Office  
Bureau of Land Management

FORM APPROVED  
OMB No. 1004-0137  
Expires: March 31, 2007

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.**

SUBMIT IN TRIPLICATE – Other instructions on page 2.

1. Type of Well		5. Lease Serial No. <b>N0-G-1312-1856</b>	
<input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other		6. If Indian, Allottee or Tribe Name	
2. Name of Operator <b>WPX Energy Production, LLC</b>		7. If Unit of CA/Agreement, Name and/or No. <b>NMMN 135216A</b>	
3a. Address <b>PO Box 640    Aztec, NM 87410</b>		8. Well Name and No. <b>W Lybrook Unit 751H</b>	
3b. Phone No. (include area code) <b>505-333-1816</b>		9. API Well No. <b>30-045-35806</b>	
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) <b>SHL: 1980' FNL &amp; 2471' FWL, Sec 13, T23N, R9W</b> <b>BHL: 759' FSL &amp; 330' FEL, Sec 19 T23N, R8W</b>		10. Field and Pool or Exploratory Area <b>Lybrook Mancos W</b>	
		11. Country or Parish, State <b>San Juan, NM</b>	

## 12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	<b>Final Casing</b>
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomple horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

4/29/17- MIRU

4/30/17- Psi Test W/ Antelope Services: Shell Test High 2,000 Psi for 30 Min:: Well Head Connection, 7" Intermediate Casing, Blind Rams, Kill Valves, Relief side Valves, Stinger flex hose, All outer Valves in Choke Manifold, Low 250 psi for 5 Min:: Well Head Connection, 7" Intermediate Casing, Blind Rams, Kill Valves, Relief side Valves, Stinger flex hose, All outer Valves in Choke Manifold, all tested good and recorded on chart

5/1/17-5/2/17-Drilling ahead 6-1/8" lateral.

5/3/17- TD 6-1/8" lateral @ 16315' (TVD 4794').

Ran 256 Jts &amp; 3 pup jts of 4.5" 11.6# P-110, CSG set @ 16311', LC @ 16264', RSI @ 16240' TOL @ 5124'.

5/4/17- "Cement 4.5" Casing Liner with 35% excess figured ( Halliburton Services ) 6,000 Psi Test on Lines Flush Water @ 8.3# {10 BBLS }, followed by Tuned Spacer @ 11.5# {40 BBLS }, followed by Primary Cement @ 13.3# { 252 Bbls/1040 sks ExtendaCem ®} followed by Displacement Totaling 251 Bbls { 40 Bbls MCCR & 80 Bbls of 2% KCL Land Plug 1680 PSI & Bump up to 2,640 PSI & Hold 5 min Floats Held got 2 Bbl Back on Bleed off Plug Down 5/4/2017 04:04am". Set ZXP Pack off w/ 50 K, Pull up off and Quick Psi Test of Packer Seals with Pump Truck, Good Test, Stinger out on Lost Rammer Pump truck Circ Out 40 Bbl Good Cement to Surface

Run Tie Back Frac String , 113 jts & 2 pups of 4.5", 11.6# P-110, LT&C 0' GL to 5,088' MD TOL , Landed on Mandrel. Pressure test Tie Back, back side- good. Rig Released at 14:00 on 5/4/2017. ✓

Will report 4-1/2" test on completion paper work. ✓

14. I hereby certify that the foregoing is true and correct.

Name (Printed/Typed)

Lacey Granillo

Title Permit Tech III

Signature

Date 5/9/17

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)