

# Oil Conservation Division

## Northwest New Mexico Packer-Leakage Test

Operator BR Lease Name ROSS FEDERAL Well No. 1M

Location of Well: Unit Letter P Sec 23 Twp 030N Rge 011W API # 30-045-29744

	Name of Reservoir or Pool	Type of Prod	Method of Prod	Prod Medium
Upper Completion	MV	Gas	Flow	Tubing
Lower Completion	DK	Gas	Flow	Tubing

### Pre-Flow Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In 7/10/2017	Length of Time Shut-In 177 hours	SI Press. PSIG 215	Stabilized?(Yes or No) Yes
Lower Completion	Hour, Date, Shut-In 7/10/2017	Length of Time Shut-In 168 hours	SI Press. PSIG 375	Stabilized?(Yes or No) Yes

### Flow Test No. 1

Commenced at: 7/17/2017		Zone Producing (Upper or Lower): LOWER			
Time (date/time)	Lapsed Time Since*	PRESSURE		Prod Zone Temperature	Remarks
		Upper zone	Lower zone		
7/17/2017 9:46:50 AM	9	215	100	73	flowed lower zone for 45 minutes to get the 20% drop, (140 psi) then flowed it another 15 minutes till it was down to 100 psi. upper zone stayed at 215 psi the whole time

Production rate during test

Oil: \_\_\_\_\_ BPOD Based on: \_\_\_\_\_ Bbls. In \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas \_\_\_\_\_ MCFPD; Test thru (Orifice or Meter) \_\_\_\_\_

### Mid-Test Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized?(Yes or No)
Lower Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized?(Yes or No)

(Continue on reverse side)

OIL CONS. DIV DIST. 3  
JUL 25 2017

# Northwest New Mexico Packer-Leakage Test

Page 2

## Flow Test No. 2

Commenced at:		Zone Producing (Upper or Lower)			
Time (date/time)	Lapsed Time Since*	PRESSURE		Prod Zone Temperature	Remarks
		Upper zone	Lower zone		

Production rate during test

Oil: \_\_\_\_\_ BPOD Based on: \_\_\_\_\_ Bbls. In \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas \_\_\_\_\_ MCFPD; Test thru (Orifice or Meter) \_\_\_\_\_

Remarks:

flowed lower zone for 45 minutes to get the 20% drop ( 104 psi ), then flowed it another 15 minutes ( to 100 psi ). The upper zone stayed at 215 psi the whole time

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: 31 JULY 20 17

Operator: BR

New Mexico Oil Conservation Division

By: Daniel Chapman

By: [Signature]

Title: Multi-Skilled Operator

Title: Deputy Oil & Gas Inspector,  
District #3

Date: Monday, July 24, 2017

### NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).