



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 1-5-2018 Operator Hilcorp API # 30-0 45-08766

Property Name Shults Federal Well # 1 Location: Unit Sec 1 Twn 29 Rge 11

Land Type:

State
Federal X
Private
Indian

OIL CONS. DIV DIST. 3

JAN 05 2018

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N) TA Expires:

Casing Pres.
Bradenhead Pres.
Tubing Pres.
Int. Casing Pres.

Tbg. SI Pres.
Tbg. Inj. Pres.

Max. Inj. Pres.

Pressured annulus up to 555 psi. for 35 mins. Test passed/failed

REMARKS: Pressured up to 555 psi - Had drop of approx 10 psi in first 5 min - to 545 psi.
Drop of 5 psi in next 10 min - to 540 psi at 15 min. Drop to approx 535 psi at 25 min.
Held for last 10 min at 535 psi.

BP-5100' 1000# spring - 1 hr shut - last cal: 10-4-17

By Robert P. Smith
(Operator Representative)

Witness
(NMOCD)

OPERATIONS ENGINEER
(Position)

Revised 02-11-02