

Gartner A 4

Sec 33, T30N, R8W
API #: 30-045-09010

GL: 6321'

History:

- Drilled & completed as OH completion in 1952
- In 1967 found leaks in 7" casing at 1540' & 1610'. Squeezed the leaks. Sidetrack OH and set 4 1/2" casing
- Aug 2002: Performed Lewis Shale and Menefee payadd

est. TOC @ surf (circ)

9 5/8" 36#, K-55 @ 177'
115 sx cement

7" TOC @ 2915'
(Based on Temp survey on 7/1/52)

TOC behind 4-1/2" csg @ 4310' (tempt surv)

7" 20#, J-55, @ 4677'
cemented w/ 300 sx cmt

Tubing: 2-3/8" 4.7#, J55 @ 5350'

4 1/2" 11.6# K-55 liner @ 5544'
cemented w/ 115sx cmt

PBTD: 5521'

TD: 5544'

*looked like remigrating
4350'*

MV perforations

LS: 4078' - 4610' w/ 326,000# sand
CH: 4776' - 4886' xx shots, frac'd w/ 34,000# sand
MF: 4962' - 5206' w/ 83,000# sand
5276' - 5412', frac'd w/ 70,000# sand

Directional Survey:	
4687	2 deg
4739	6 1/2 deg
5225	4 1/2 deg
5550	4 1/2 deg

updated: 10/15/2002 jad