

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-35579
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-88-1
7. Lease Name or Unit Agreement Name Susco 16 State
8. Well Number 101H
9. OGRID Number 372171
10. Pool name or Wildcat Basin Fruitland Coal

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
HILCORP ENERGY COMPANY

3. Address of Operator
PO BOX 4700, FARMINGTON NM 87499

4. Well Location

Unit Letter K 2000 feet from the South line and 1691 feet from the West line
Section 15 Township 32N Range 8W NMPM San Juan County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
6916' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☒ SPUD

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

04/16/2018 MIRU MOTE 207, Spud w/ 12-1/4" bit @ 09:00 hrs on **04/16/2018**. Drilled ahead to **528'** KB. Jonathan Kelly w/ NMOCD onsite. Circ hole & RIH w/ 18 jts 9-5/8", 32.3#, H-40 STC casing set @ **523'**. RU to cmt. Pump 10 bbls wtr flush, mix & pump 58.8 bbls lead cmt, 15.8 ppg, **280 sx, (330cf - 59bbls = 1.18yld)** full returns through job. Drop wiper plug, disp w/ 37 bbls wtr. Bumped plug w/ 700 psi & hold for 10 mins. Release press & floats held. Circ 24 bbls cmt to surface. RD cmt. WOC overnight. Install WH. RD RR @ 12:00 hrs on 04/19/2018.

PT will be conducted by Drilling Rig. Results will appear on next report. ✓

NMOCD

APR 20 2018

DISTRICT III

Spud Date:

04/16/2018

Rig Release Date:

04/19/2018

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Priscilla Shorty

TITLE Operations / Regulatory Technician DATE 4/20/2018

Type or print name Priscilla Shorty

E-mail address: pshorty@hilcorp.com PHONE: 505-324-5188

For State Use Only

APPROVED BY:

Deputy Oil & Gas Inspector

TITLE

Deputy Oil & Gas Inspector,
District #3

DATE

4/25/18

Conditions of Approval (if any):

AY