



NEW MEXICO ENERGY, MINERALS  
& NATURAL RESOURCES DEPARTMENT

OIL CONSERVATION DIVISION  
AZTEC DISTRICT OFFICE  
1000 RIO BRAZOS ROAD  
AZTEC NM 87410  
(505) 334-6178 FAX: (505) 334-6170  
[http://emnr.state.nm.us/ocd/District III/district.htm](http://emnr.state.nm.us/ocd/District%20III/district.htm)

NMOCD

BRADENHEAD TEST REPORT

(submit 1 copy to above address)

JUN 11 2018

Date of Test 6/11/2018 Operator Hilcorp Energy API #30-0 45-11706 DISTRICT III  
Property Name Navajo B Well No. 6 Location: Unit N Section 19 Township 27 Range 8  
Well Status (Shut-In or Producing) Initial PSI: Tubing 18 Intermediate NA Casing 11 Bradenhead 23

OPEN BRADENHEAD AND INTERMEDIATE TO ATMOSPHERE INDIVIDUALLY FOR 15 MINUTES EACH

| Testing | PRESSURE |     |     | INTERM |     |
|---------|----------|-----|-----|--------|-----|
|         | BH       | Int | Csg | Int    | Csg |
| TIME    |          |     |     |        |     |
| 5 min   | 3        |     | 112 |        |     |
| 10 min  | 3        |     | 113 |        |     |
| 15 min  | 3        |     | 113 |        |     |
| 20 min  | 3        |     | 113 |        |     |
| 25 min  | 3        |     | 113 |        |     |
| 30 min  | 3        |     | 114 |        |     |

|                 | FLOW CHARACTERISTICS |              |
|-----------------|----------------------|--------------|
|                 | BRADENHEAD           | INTERMEDIATE |
| Steady Flow     | X                    |              |
| Surges          |                      |              |
| Down to Nothing |                      |              |
| Nothing         |                      |              |
| Gas             |                      |              |
| Gas & Water     |                      |              |
| Water           | X                    |              |

If bradenhead flowed water, check all of the descriptions that apply below:

CLEAR X FRESH \_\_\_\_\_ SALTY \_\_\_\_\_ SULFUR \_\_\_\_\_ BLACK \_\_\_\_\_

5 MINUTE SHUT-IN PRESSURE

BRADENHEAD 21

INTERMEDIATE NA

REMARKS:

Well shut-in during test, BH plumbed to LPAGT 40/1", filled 5 gal in 45 sec. at start, 1 min 10 sec near end of test.

By [Signature]  
Operator III  
(Position)

Witness [Signature]

E-mail address \_\_\_\_\_