

Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

| |
|---|
| WELL API NO. NM 30-045-35634 / CO 05-067-09924 |
| 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> |
| 6. State Oil & Gas Lease No. FEE |
| 7. Lease Name or Unit Agreement Name Allison Unit Com |
| 8. Well Number 138H |
| 9. OGRID Number 372171 |
| 10. Pool name or Wildcat Basin Fruitland Coal- COLORADO |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
HILCORP ENERGY COMPANY

3. Address of Operator
382 Road 3100, Aztec NM 87410

4. Well Location

Unit Letter C 176 feet from the N line and 2615 feet from the W line

Section 8 Township 32N Range 6W NMPM County San Juan

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
6134' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☒ Completion Sundry

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Reported on Casing & Cement Sundry 7/7/2018: RAN 92 JTS OF 4.5' 11.6# N-80 LINER W/BOL @ 6294', TOL @ 2889.8".

7/9/2018: MIRU ND WH. NU BOP. PULL HANGER. RIH W/2 7/8" TBG AND 6 1/4" BIT TO 2903'. TAG COMPOSITE PLUG. PULLED UP ABOVE WINDOW TOP @ 2884'. SWI. SL. SDFN.

Spud Date:

4/23/2018

Rig Release Date:

7/7/2018

NMOC

JUL 26 2018

DISTRICT III

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Amanda Walker TITLE Operations / Regulatory Technician DATE 7/25/2018

Type or print name Amanda Walker E-mail address: mwalker@hilcorp.com PHONE: 505-324-5122

For State Use Only

Deputy Oil & Gas Inspector,
District #3

APPROVED BY: Brandt Bock TITLE Deputy Oil & Gas Inspector, District #3 DATE 7/30/18

Conditions of Approval (if any):

N

7/10/2018: TIH TO COMPOSITE PLUG @ 2903' W/6 1/4" DRILL BIT. RU POWER SWIVEL. DRILL UP COMPOSITE PLUG. DRILLED OUT PLUG IN 60 MINUTES. PUSHED PLUG REMAINS DOWN TO 2946'. DISCUSSED DO DEPTH W/ENGINEER. AGREED 2946' WOULD BE FINAL DEPTH. RD POWER SWIVEL. TIH W/87 JTS, 2 7/8", 6.5# L-80 TBG. LANDED @ 2903'. ND BOP. NU WH. FUNCTION TEST ROD PUMP. TEST GOOD. RIH W/3/4" GUIDED RODS AND PUMP TO A DEPTH OF 2425'. PUMP, 2 1/2" X 1 3/4" X 10' X 14' RHAC-Z HVR. SWI. SL. SDFN.

7/11/2018: RIH W//2 1/2" X 1- 3/4" X 10' X 14' RHAC-Z-HVR INSERT PUMP. 1" X 1' LIFT SUB. 3/4" X 8' GUIDED ROD SUB. 21K JWD SHEAR TOOL. 113 GUIDED 3/4" SUCKER RODS. 3/4" PONY RODS 2', 4', 6' 8'. 1-1/4" X 22' POLISH ROD. LAND PUMP IN 2.280 ID SN AT A DEPTH OF 2876'. PUMP HAS 1" X 1' STRANER NIPPLE ON BOTTOM. RODS & PUMP. LND PUMP @ 2876'. PT TBG TO 600PSI. TEST GOOD. SPACE PUMP OUT. LEFT WELL SI.

RDMO @1000hrs ON 7/11/2018.