



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JUL 16 2018

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 7-16-18 Operator Aqua Moss LLC API # 30-0 45 28653

Property Name Sunco Disposal Well # 1 Location: Unit 2 Sec 29 Twn 12 Rge 12

Land Type:

State
Federal
Private
Indian

Well Type:

Water Injection
Salt Water Disposal ✓
Gas Injection
Producing Oil/Gas
Pressure observation

Temporarily Abandoned Well (Y/N): 0 TA Expires:

Casing Pres. Tbg. SI Pres. Max. Inj. Pres.
Bradenhead Pres. 0 - Vacuum Tbg. Inj. Pres.
Tubing Pres.
Int. Casing Pres. N/A

Pressured annulus up to 1050 psi. for 30 mins. Test passed/failed

REMARKS:

5000 lbs Spring - Calibrated 12-21-17 San Juan Measurement
Casing 875 before starting. BH - 0 - tubing - 1450
31 clus Chart - Started at 875. Pressured to ~1050 for
30 minutes then bled back to starting point.

On site to witness only. Approval determined from Santa Fe

By Ryan Mann (Operator Representative) Witness N. (NMOC) (NMOC)

(Position)

Revised 02-11-02