

N ESCAVADA UNIT 313H

API # 30-043-21284



Location

SHL: 1937' FSL 1259' FEL Sec: 10 Twnshp: 22N Rge: 7W
 BHL: 2297' FSL 1198' FEL Sec: 4 Twnshp: 22N Rge: 7W

Lat: 36.15191
 Long: -107.557779

Spud Date: 6/14/2017
 Completion: 8/27/2017
 Pool Name: Escavada N; Mancos
 Re-install GLV: 7/27/2018

Wellbore updated 7/30/18

	MD	TVD
OJO ALAMO	1000	998
KIRTLAND	1188	1184
PICTURED CLIFFS	1481	1473
LEWIS	1608	1599
CHACRA	1836	1824
CLIFF HOUSE	2965	2939
MENEFEE	2995	2969
POINT LOOKOUT	3854	3819
MANCOS	4032	3995
GALLUP	4367	4330

Re-install GLV-Tubing :Landed tubing @ 5438'. 166 Jnts of 2 7/8" 6.5# L80. Packer set @ 5246', 7 Gas Lift Valves

Mancos Frac-
 5631'-12771' w .35" diameter- 4 total of 824 holes. w/ 35 stages 20/40 sand total of 7,023,100#

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 10 jnts 36# J-55 ST&C
 csg, set @ 326', float collar @ 292'
 Cmt'd 101sx of Type I-II. Circ., 8bbbls of
 cmt to surface.

TD @ 331'.

Intermediate: 7" csg set @ 5607', 132jts of
 J55, 23#, FC @ 5563'. Cmt'd w/ Lead @
 (450sx/156 bbbls) of Halcem, followed by Tail
 @ (500sx/115 bbbls) of Varicem. w/ TOC @
 554'

TD @ 5615'.

Prod Liner: 4 1/2" csg set @ 12844', 168 jts 3
 PUPS JTS of P-110, 11.6#. LC @ 12795', RSI @
 12771', TOL @ 5462'.
 Cmt'd 935sx of Extendacem. Circ., 35 Bbl
 Good Cement to Surface

TOL @ 5462'.

TD @ 12847'

PBTD @ 12795'.

