

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

RECEIVED  
SEP 26 2018

FORM APPROVED  
OMB No. 1004-0137  
Expires: January 31, 2018

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.**

<b>SUBMIT IN TRIPLICATE - Other instructions on page 2</b>		5. Lease Serial No. <b>NMNM136267</b>
1. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other		6. If Indian, Allottee or Tribe Name
2. Name of Operator <b>Enduring Resources IV, LLC</b>		7. If Unit of CA/Agreement, Name and/or No. <b>NMNM 135255A</b>
3a. Address <b>332 Cr 3100    Aztec, NM 87410</b>	3b. Phone No. (include area code) <b>505-636-9743</b>	8. Well Name and No. <b>Kimbeto Wash Unit 770H</b>
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) <b>SHL: 409' FSL &amp; 1115' FEL Sec 17 T23N R9W Unit: P</b> <b>SHL: 330' FNL &amp; 1200' FEL Sec 18 T23N R9W Unit: A</b>		9. API Well No. <b>30-045-35755</b>
		10. Field and Pool or Exploratory Area <b>Basin Mancos</b>
		11. Country or Parish, State <b>San Juan, NM</b>

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water ShutOff
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Hydraulic Fracturing	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <b>INTERMEDIATE CASING</b>
	<input checked="" type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

**9/20/18 - MIRU. Test 13-3/8" casing at 1500 psi for 30 min. Test BOP - Tested Blind rams (250 psi Low for 5 min, 3000 psi High for 10 min). Tested Pipe Rams (250 psi Low for 5 min, 3000 psi High for 10 min). Tested Annular Preventer (250 psi Low for 5 min, 1500 psi High for 10 min). All tests good and recorded on chart.**

**9/21/18- 12-1/4" Drilling ahead. Intermediate TD @ 2582'**

**9/22/18- Circ.**

**9/23/18- RIH, w/ 62 jts of 9-5/8", 36# J-55, LT&C set @ 2576', FC @ 2529'**

**Held PJSM, Performed 9 5/8 Cement Job as follows**

**Pressure tested lines to 5000 psi-good. Pumped 10 bbls FW, 20 bbls Chem Wash, & 10 bbls of FW. Pumped Lead Cement: 183 bbls (515 sx) Econocem at 12.3 ppg, 2.00 ft3/sk, 10.67 gal H2O/sk. Pumped Tail Cement: 36.9 bbls (180 sx) Halcem at 15.8 ppg, 1.15 ft3/sk, 5.08 gal H2O/sk. Dropped plug & began displacement. Displaced with 196. bbls FW. Slowed rate to 2 BPM for last 20 bbls. Plug bumped f/ 740 psi Floats Did Not Hold Pressure Up to 1,200 and Hold. Maintained returns throughout job and circulated 57 bbls of good cement to surface. Top of Lead: Surface. Top of Tail: 1978 ft MD. Released Rig @ 04:30 9/24/2018**

**Enduring Resources will conduct 9-5/8" psi csg test at later date & file on the final casing sundry. ✓**

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed)

Lacey Granillo

Title: Permit Specialist

Signature

Date: 9/25/18

**THE SPACE FOR FEDERAL OR STATE OFFICE USE**

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C Section 1001 and Title 43 U.S.C Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOC