



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 12-7-2018 Operator Hilcorp Energy Co. API # 30-045-26672

Property Name Huertano Unit Well # 179 E Location: Unit K Sec 14 Twn 26 Rge 10

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD

DEC 04 2018

DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (N): Post Workover TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. _____

Tbg. SI Pres. 0
Tbg. Inj. Pres. 0

Max. Inj. Pres. 0

Pressured annulus up to 560 psi. for 30 mins. Test passed ~~failed~~

REMARKS: Pressured up to 560psi - Held at 560psi for first 10min. - Had drop to 550psi at 15min - had dropped to approx 550psi at 22min - Held at approx 550psi for last 10min of test.

By [Signature] (Operator Representative) Witness [Signature] (NMOCD) Last Cal 9-27-18 1000# spring thr clock/chart

(Position)

Revised 02-11-02