

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

NOV 14 2018

FORM APPROVED
OMB No. 1004-0137
Expires: January 31, 2018

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. NMNM120377
2. Name of Operator Enduring Resources IV, LLC		6. If Indian, Allottee or Tribe Name
3a. Address 200 Energy Ct Farmington NM 87401	3b. Phone No. (include area code) 505-636-9743	7. If Unit of CA/Agreement, Name and/or No. NMNM136328A
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) SHL: 1501' FNL & 426' FEL SEC 25 23N 9W BHL: 330' FSL & 2083' FEL SEC 32 23N 8W		8. Well Name and No. RODEO UNIT #509H
		9. API Well No. 30-045-35880
		10. Field and Pool or Exploratory Area Basin Mancos
		11. Country or Parish, State San Juan, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water ShutOff
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Hydraulic Fracturing	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other FINAL CASING
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomple horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

11/1/18- Test 9 5/8 Casing to 1,500 for 30 Minutes. Tested Good.

Test BOP - Tested Blind rams (250 psi Low for 10 min, 3000 psi High for 10 min). Tested Pipe Rams (250 psi Low for 10 min, 3000 psi High for 10 min).

Tested Annular Preventer (250 psi Low for 10 min, 1500 psi High for 10 min) and preform accumulator function test. **All tests good and recorded on chart.**

11/2/18 thru 11/8/18-Drilling 8-1/2".

11/9/18- TD 8-1/2" @ 16490'

11/10/18- Run 5-1/2" Production Casing, 379 Jts of 5-1/2", 17# P-110, LT&C, csng set @ 16453', frac initiation sleeve (PBDT) @ 16323'.

11/11/18- Cemented Production casing with Halliburton. Cement Summary: Filled lines and pressure tested to 6000 psi. Pumped 60 bbls tuned spacer @ 11.5 ppg. Pumped 197.3 bbls (580 sks) of lead cement at 12.4 ppg, 1.91 ft3/sk, 9.99 gal/sk H2O. Pumped 571.6 bbls (2360 sks) of tail cement at 13.3 ppg, 1.36 ft3/sk, 7.54 gal/sk H2O. Dropped 2 top plugs. Displaced with 381 bbls freshwater (First 40 bbls with 1 jug MMCR per tub). (381 actual displacement at 1250 psi/7.9 BPM & pressured up to 1800 psi.) Bumped Plug @ 1800 psi. Maintained returns throughout cement job. Circulated 65 bbls of good cement to surface. Floats held, bled back 1.5 bbls, Top of Tail 2535. Cement in place @ 02:30

Will report 5-1/2" test on completion paper work

Rig released

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed)

Lacey Granillo

Title: Permit Specialist

Signature

Date: 11/14/18

THE SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by	Title	Date
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.	Office	

Title 18 U.S.C Section 1001 and Title 43 U.S.C Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMCCD