

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-29610
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Redfern Com
8. Well Number #3
9. OGRID Number 14634
10. Pool name or Wildcat W Kutz PC

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
Merrion Oil & Gas Corporation

3. Address of Operator
610 Reilly Ave, Farmington, NM 87401

4. Well Location

Unit Letter D : 1115 feet from the North line and 865 feet from the West line
Section 14 Township 29N Range 13 NMPM San Juan County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
5315 GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Merrion Oil & Gas plugged the above mentioned well on 3/5/2019. Please see the attached APlus P&A report & final WBD.

DISTRICT III
MAR 13 2019
NMCD

Spud Date:

PAIR ONLY

Rig Release Date:

Approved for plugging of wellbore only.
Liability under bond is retained pending
Receipt of C-103 (Subsequent Report of Well
Plugging) which may be found @ OCD web
page under forms
www.emnrd.state.us/ocd

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Philana Thompson TITLE Regulatory Compliance Spec DATE 3/10/2019

Type or print name Philana Thompson E-mail address: pthompson@merrion.bz PHONE: 505-486-1171

For State Use Only

APPROVED BY: Branch Bell TITLE IT & E Supervisor DATE 3/14/19

Conditions of Approval (if any):
RY

MERRION OIL & GAS
CORP
610 Reilly Ave
Farmington, NM 87401



Name: Redfern Com #3
API:30-045-29610,
03/08/2019

Well Plugging Report

Cement Summary

NOTIFICATION - B. Powell w/NMOCD at 10:25 am on 3-1-19, BLM (left message)
WATER - Used #520 w/609 (130 bbls)
CO. REP. - Shacie MURRAY W/MERRION OIL & GAS ON LOC. JOHN DURHAM W/NMOCD CALLED TO
CK PROGRESS, WILL BE ON LOC. AT 7:00 AM ON 3-5-19
PLUG #1 - 3-4-19 (PC INTEVAL, FRUITLAND COAL TOP, & FRUITLAND TOPS) W/29 SXS (33.35 CU FT
5.9 BBLS SLURRY 15-8#) G CEMENT 1152' to TOC 779'
PLUG #2 - 3-5-19 (SURFACE) W/28 SXS (32.2 CU FT 5.7 BBLS SLURRY 15-9#) G CEMENT 170' to
SURFACE
P&A MARKER SET - LAT. 36.730646 LONG. -108.181599

NMOCD

Plug and Abandonment Report

MAR 13 2019

03/04/2019

DISTRICT III

MOL. HSM. Remove fence & sound barrier.
RU rig and equipment. Check well psi; tbg 10 psi, csg 15 psi, BH 0 psi.
Blow down well. P/T tbg to 800#, held good.
LD Horses head; unseat pump. LD polish rod, 1-4', 1-8' 3/4 pony rod, 24 guided, 23
plain 3/4 rods, 1-pump.
ND wellhead. NU 8 5/8 companion flange; strip on BOP. RU floor & tongs.
LD 38 jts. 2 3/8 EUE tubing, 1 SN, 1-15' MA. Round trip 4.5 String mill to 1152'.
Set 4.5" CR at 1152'. PT tbg to 1000#, ok. Sting out. Circulate csg clean w/18
bbls. Attempt to PT csg; companion flange leaking. John Durham w/NMOCD
gave verbal approval to combine Plugs 1 & 2 with tag in morning.
Plug #1 (PC Interval, Fruitland Coal Top, & Fruitland top) w/29 sxs. (33.35 cu ft
5.9 bbls) slurry 1.15 yield 15-8# g cement from 1152-830; TOC 779'.
PUH and circulate well clean. Put derrick on headache. SIW & SECURE LOC. SDFD
Travel back to yard.

03/05/2019

Travel to loc. Held HSM.
Raise derrick. No well pressure. Tag TOC at 715'. John Durham, NMOCD rep.
witnessed tag and BH test to 300#, approved both.
LD tubing with setting tool. TIH with tubing 105'.
LD csg w/1.5 bbls. Plug #2 (surface) w/28 sxs (32.2 cu ft 5.7 bbls slurry) 1.15 yield
15-9# G cement from 170' to surface; circulate good cement out csg valve.
LD tubing. RD tongs & floor. ND BOP with flange. RD Pump Truck & lines. RD rig.
Dig out wellhead. Write hot work permit. Cut off wellhead w/air saw. Found 4.5
& 7" full. Weld on P&A marker.
Road Rig & Equip. To Yard.

Redfern Com #3

As Plugged 3/05/19

West Kutz Pictured Cliffs

Today's Date: 1/17/19

Spud: 9/29/98

Completed: 11/21/98

Elevation: 5315' GI

1115' FNL & 865' FWL, Section 14, T29N, R13W

San Juan County, NM, API #30-045-29610

