



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

MAY 10 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 5/10/2019 Operator Hilcorp Energy API # 30-0 45-24018

Property Name Davis Well # 13E Location: Unit L Sec 1 Twn 31 Rge 12

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Crownhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart. Last Calibrated 3/13/19, start @ 0 psi, pressured up to 560 psi, 5min 560 psi BH 0 psi, 10min 560 psi BH 0 psi, 15min 559 psi BH 0 psi, 20min 559 psi BH 0 psi, 25min 558 psi BH 0 psi, 30min 558 psi BH 0 psi, bled back to 0 psi.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

(Position)

Revised 02-11-02