



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

APR 07 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 5-6-2019 Operator DJR operating API # 30-0 45-26036

Property Name AP Hixon Well # 1E Location: Unit A Sec 21 Twn 25 Rge 11

Land Type:

State _____
Federal _____
Private _____
Indian ☒

NMOC
RO
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation _____

Temporarily Abandoned Well ☒ Post workover TA Expires: _____

Casing Pres. ☒
Bradenhead Pres. ☒
Tubing Pres. ☒
Int. Casing Pres. ☒

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 680 psi. for 31 mins. Test passed/failed

REMARKS: Pressured up to 680psi - pressure holding at 680psi at 10min.
holding at 680psi at 20min. had very slight drop to approx 575psi at 21min.
held at 675psi for last 10 mins - BLM on-site

Log at
1455'

1000' spring hr clock 1st 5m
clock 3/4/19

By R. Luyt
(Operator Representative)

Witness [Signature]
(NMOC)

(Position)

Revised 02-11-02