



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

MAY 24 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 5/24/2019 Operator Hilcorp Energy API # 30-0 45-11827

Property Name Hubbard Corn Well # 1 Location: Unit I Sec 25 Twn 32 Rge 12

Land Type:

State
Federal
Private X
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 580 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart, recorder calibration 3/13/19.
Start @ 0 psi pressured up to 580 psi, 5min 577 psi BH 0 psi, 10 min 570 psi
BH 0 psi, 15 min 566 psi BH 0 psi, 20 min 562 psi BH 0 psi, 25 min 560 psi
BH 0 psi, 30 min 560 psi BH 0 psi, bled back to 0 psi

Test from CIBP @ 7375 to surface

M. J. [Signature]
(Operator Representative)

Witness [Signature] Kelly
(NMOCD)

Co-man / contractor
(Position)

Revised 02-11-02