#### This form is <u>not</u> to be used for reporting packer leakage tests in Southeast New Mexico

)

## NEW MEXICO OIL CONSERVATION DIVISION

#### Page 1 Revised June 10, 2003

### NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

Well

Operator LOGOS Operating

Lease Name Rosa Unit

No. 165C

# Location Of Well: Unit Letter \_ G \_\_ Sec \_ 25 \_\_ Twp \_\_ 31N \_\_ Rge \_\_ 06W \_\_ API # 30-039- 26961

*	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. Or Csg.)
Upper Completion	Blanco Mesaverde	Gas	ART-L'ET	Tba
Lower Completion	Basin Dakota	Gas	Flow	Terhan

#### **Pre-Flow Shut-In Pressure Data** Upper Hour, Date, Shut-In Length of Time Shut-In SI Press. Psig Stabilized? (Yes or No) 125 Tdays Completion 10:30 - July 1-2019 SI Press. Psig Hour, Date, Shut-In Length of Time Shut-In Stabilized? (Yes)or No) Lower Completion 10:30- July 1-2019 925 255

			Flow Te	est No. 1		
Commenced at (hour, date)*				Zone producing (Upper or Lower):		
Time (Hour, Date)	Lapsed Time Since*	Pre Upper Compl.	<u>essure</u> Lower Comp	Prod. Zone ol. Temp.	Remarks	
10:30 Am 7-8.19	0	125	925	180	FLOW DK down Pipeline	
10:30 Pm 7-9-19	24	125	700	181		
10-30-	48	126	450	180		
10-30-19 7-11-19	72	126	200	180		
10-30-19 7-12-19	84	125	90	181		

Production rate during test

UII. DUPD vased uli DUIS. III HIS. UIAV. UUK	Oil:	BOPD based on	Bbls. In	Hrs.	Grav.	GOR
--	------	---------------	----------	------	-------	-----

Gas: \_\_\_\_\_\_ 8 5 \_\_\_\_ MCFPD; Test thru (Orifice or Meter): \_\_\_\_

## **Mid-Test Shut-In Pressure Data**

White rest Shute mara				
Upper	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
Completion				
Lower	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
Completion				

(Continue on reverse side)



			Flow Test N			
Commenced a	t (hour, date)**		Zo	ne producing (U	pper or Lower):	
Time (Hour, Date)	Lapsed Time Since**		essure Lower Compl.	Prod. Zone Temp.	Remarks	
					·	
					<u> </u>	· · · ·
roduction rate		1 on	_Bbls. In	Hrs	Grav	GOR
ias: emarks:	MCFP	D; Test thru (Ori	fice or Meter):		<u> </u>	
pproved	that the information I	tion herein contai	ned is true and com20	plete to the best Operator	of my knowledge.	
lew Mexico O	Burtan	DIVISION -		By Title	ike Miller se Oraton 1	 1
	eputy Oil & (	Gas Inspecto	F,	E-mail Addr	ess <u>Mm:11ene</u>	Layos RESources/

Northwest New Mexico Packer Leakage Test Instructions

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in case of a gas well and 24 hours in the case of an oil well. <u>Note</u>: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 11-16-98, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).