

4540

30-039-07588

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit NE Sec. 19 Twp 29 Rng 7

Name of Well/Wells or Pipeline Serviced SAN JUAN 29-7 UNIT #87

cps 102w

Elevation 6665' Completion Date 6/23/70 Total Depth 400' Land Type* N/A

Casing, Sizes, Types & Depths N/A

If Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used
N/A

Depths & thickness of water zones with description of water when possible:
Fresh, Clear, Salty, Sulphur, Etc. N/A

RECEIVED

MAY 31 1991

Depths gas encountered: N/A

OIL CON. DIV.
DIST. 3

Type & amount of coke breeze used: 75 SACKS

Depths anodes placed: 345', 335', 325', 315', 305', 295', 285', 275', 265', 255'

Depths vent pipes placed: N/A

Vent pipe perforations: N/A

Remarks: gb #2

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING
CATHODIC PROTECTION CONSTRUCTION REPORT
DAILY LOG

C.P.S. Contract
GND BED NO. 2

Drilling Log (Attach Hereto). ☐

Completion Date 6-23-70

Well Name S.D. 29-7 # 87		Location NE19-29-7		CPS No. 102W	
Type & Size Bit Used 6 3/4"				Work Order No. 184-52380-50-2	
Anode Hole Depth 400	Total Drilling Rig Time		Total Lbs. Coke Used	Lost Circulation Mat'l Used	No. Sacks Mud Used
Anode Depth	# 1 345	# 2 335	# 3 325	# 4 315	# 5 305
	# 6 295	# 7 285	# 8 275	# 9 265	# 10 255
Anode Output (Amps)	# 1 5.8	# 2 5.8	# 3 5.6	# 4 5.6	# 5 5.8
	# 6 5.8	# 7 4.8	# 8 4.8	# 9 4.4	# 10 4.4
Anode Depth	# 11	# 12	# 13	# 14	# 15
	# 16	# 17	# 18	# 19	# 20
Anode Output (Amps)	# 11	# 12	# 13	# 14	# 15
	# 16	# 17	# 18	# 19	# 20
Total Circuit Resistance	No. 8 C.P. Cable Used		No. 2 C.P. Cable Used		
Volts 11.0	Amps 15.4	Ohms 0.74			

Remarks: Note- Well Recently Worked over- Flowline Not Instal
Drilled 60' with air 6-20-70- ON 6-22-70 Water Standin.
at 40'- Drilled to 150' with air, changed to water
Drilled to 400'- Pump 45 Sacks Coke, 75 Total

All Construction Completed

Arrels
(Signature)

GROUND BED LAYOUT SKETCH

