

Submit 5 Copies To Appropriate District Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
May 27, 2004

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO.	30-039-27513
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name San Juan 30-5 Unit	
8. Well Number	230A
9. OGRID Number	217817
10. Pool name or Wildcat Basin Fruitland Coal	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator  
ConocoPhillips Co.

3. Address of Operator  
P.O. Box 2197, WL3-6085  
Houston, Tx 77252

4. Well Location  
Unit Letter I : 1640 feet from the South line and 990 feet from the East line  
Section 32 Township 30N Range 5W NMPM County Rio Arriba

11. Elevation (Show whether DR, RKB, RT, GR, etc.)  
6459

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type \_\_\_\_\_ Depth to Groundwater \_\_\_\_\_ Distance from nearest fresh water well \_\_\_\_\_ Distance from nearest surface water \_\_\_\_\_

Pit Liner Thickness: \_\_\_\_\_ mil Below-Grade Tank: Volume \_\_\_\_\_ bbls; Construction Material \_\_\_\_\_

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☒  
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

ConocoPhillips plugged and abandoned this well effective 12/12/05. Daily summary report is attached.



I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Chris Gustartis TITLE Regulatory Specialist DATE 12/20/2005

Type or print name Christina Gustartis

E-mail address: christina.gustartis@conocophillips.com Phone No. (832)486-2463

For State Use Only

Deputy Oil & Gas Inspector,  
District #3

APPROVED BY: Monica Kuchling TITLE \_\_\_\_\_ DATE 1-30-08

Conditions of Approval (if any):

# Regulatory Summary

## SAN JUAN 30 5 UNIT #230A

Inactivate, 12/2/2005 00:00

API/Bottom UWI 300392751300	County RIO ARRIBA	State/Province NEW MEXICO	Surface Legal Location NMPM-30N-05W-32-I	N/S Dist (ft) 1,640.00	N/S Ref S	E/W Dist (ft) 990.00	E/W Ref E
Ground Elevation (ft) 6,459.00	Latitude (DMS) 36° 45' 59.04" N	Longitude (DMS) 107° 22' 28.236" W	Spud Date 11/16/2003	Rig Release Date 11/19/2003			

12/2/2005 11:30 - 12/2/2005 17:30

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. ROAD RIG & EQUIP TO 1 MILE FROM LOCATION. RIG BROKE DOWN. LOST REAR END. FINISH ROAD EQUIP TO LOCATION. REMOVE POWER TOWER. SDFN.

12/5/2005 08:00 - 12/5/2005 16:00

Last 24hr Summary

RIG REPAIR

12/6/2005 08:00 - 12/6/2005 16:00

Last 24hr Summary

RIG REPAIR

12/7/2005 07:00 - 12/7/2005 16:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. ROAD RIG TO LOC & SPOT. HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. RU RIG. 2 WELLS ON SAME PAD. WAIT ON OPERATOR TO CONFIRM CORRECT WELL. RD RIG. MOVE TO OTHER WELL ON PAD. WAIT ON ANCHORS TO BE TESTED. RU RIG. CK PRESS. TBG-10#, CSG 85#. RU BLOW DOWN LINES & BLOW DOWN WELL. REMOVE HORSE HEAD & RU ROD TOOLS. UNSEAT PUMP. LD RODS & PUMP. ND WH, NU BOP. SIW, SECURE, SDFN.

12/8/2005 07:00 - 12/8/2005 16:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. TBG-10#, CSG 30#. BLOW DOWN WELL. DIG OUT WH. CK PRESSW. IM-O#, BH-O#. RU PUMP TRK. PUMP 20 BBLS DOWN TBG TO KILL WELL. PT BOP. 250# LOW, 2250# HI. TEST OK. PU ON TBG, LD HANGER. TOH & TALLY 2 3/8" EUE TBG. 108 JTS, 3392' & 31' TBG ANCHOR. RU WIRELINE. RIH W/GAUGE RING TO 3115'. POOH & LD WIRELINE. TIH W/ CMT RET & SET @ 3111'. PT TBG TO 1000#. FAILED. STING OUT & TOH. NO HOLE FOUND. TIH W/STINGER, SEAT NIPPLE & STANDING VALVE. PRESS TESTED 3X W/TIH TO 1000#. TESTED OK. LD TONGS. RU FISHING TOOLS ON SAND LINE, RIH & FISH STANDING VALVE. LD TOOLS. PU TONGS. STING INTO CMT RET. SIW, DRAIN UP, SECURE, SDFN.

12/9/2005 07:00 - 12/9/2005 17:15

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. ALL 0#. RU LINES & PUMP TRK. STING OUT OF CMT RET. LOAD & CIRC CSG CLEAN W/65 BBLS. PT TO 500#. HELD. STING IN & ATT TO EST RATE IN PERFS. PRESS TO 1500# & HELD. STING OUT. PT BH. PUMPED 12 BBLS. TEST FAILED. NOTIFIED & CONSULTED NMOC. DECIDED TO COMBINE PLUGS #1 & #2 W/BAL PLUG ON TOP OF CMT RET & PERF @ 385' @ ATT TO CIRC TO SURF. PUMP PLUG #1 W/ 40 SX, 52.8 CU/FT, TYPE III CMT @ 14.8 PPG. 3110'-3572'. EST TOC W/ REQUIRED EXCESS 2505'. LD TBG TO 1256'. TOH & LD STINGER. RU WIRELINE, RIH & PERF @ 1322' W/3- 3 1/8 HSC. ESTAB CIRC OUT INTER ANNULUS & CIRC CLEAN. PU CMT RET, TIH & SET @ 1268'. STING OUT & LOAD CSG. STING IN & ESTAB RATE @ 2 BPM @ 0#. PUMP PLUG #2 W/ 25 SX, 33 CU/FT, TYPE III CMT @ 14.8 PPG. 1322'-1222'. EST TOC W/ REQUIRED EXCESS 1163'. PUMPED 14 SX OUTSIDE CSG, 4 SX BELOW CMT RET & 7 SX ON TOP. LD ALL TBG & STINGER. RU WIRELINE, RIH & PERF @ 285' W/3- 3 1/8 HSC. ESTAB CIRC OUT INTER ANNULUS & BH & CIRC CLEAN. SI INTER ANNULUS VALVE. PUMP PLUG #3 W/ 114 SX, 150.48 CU/FT, TYPE III CMT @ 14.8 PPG. 285'-SURF'. CIRC GOOD CMT OUT BH & SI. OPEN INTER, CIRC GOOD CMT OUT & SI. WASH UP EQUIP & RD FLOOR. DIG OUT WH & DRAIN UP. SECURE, SDFN.

12/12/2005 07:00 - 12/12/2005 12:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. OPEN WELL. ND BOP. FINISH RD PUMP TRK. CUT OFF WH. CMT TO SURF IN ALL CSGS. INSTALL DRY HOLE MARKER W/20 SX TYPE III CMT @ 14.8 PPG. CUT OFF ANCHORS (LEFT 1 ANCHOR THAT WAS SHARED W/ ADJACENT WELL. CLEAN UP LOC. RD RIG. MOL. WELL P&A'D.