

NEW MEXICO OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

Operator Noble Energy Inc. Lease Name Quietman 28 Well No. 2

Location Of Well: Unit Letter B Sec 28 Twp 31 N Rge 13W API # 30-0 45-33939

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. Or Csg.)
Upper Completion	Basin Fruitland Coal	Gas	Art. Lift	Csg.
Lower Completion	Basin Dakota	Gas	Flow	Tbg.

Pre-Flow Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
	1400 hrs. 11/21/2007	67 days	1120	Yes
Lower Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
	1400 hrs. 11/21/2007	67 days	660	Yes

Flow Test No. 1

Commenced at (hour, date)*		Zone producing (Upper or Lower):			
0930 Hrs. 1/31/2008		Lower			
Time (Hour, Date)	Lapsed Time Since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
0930 2/1/2008	24 Hours	660	180	N/A	RCVD FEB 6 '08 OIL CONS. DIV. DIST. 3
0930 2/2/2008	24 Hours	640	130	N/A	
0930 2/3/2008	24 Hours	640	120	N/A	
0930 2/4/2008	24 Hours	640	100	N/A	
0930 2/5/2008	24 Hours	640	120	N/A	
0930 2/6/2008	24 Hours	640	100	N/A	

Production rate during test

Oil: 3.5 BOPD based on 21 Bbls. In 144 Hrs. Grav. GOR

Gas: 571 MCFPD; Test thru (Orifice or Meter): Meter

Mid-Test Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)
Lower Completion	Hour, Date, Shut-In	Length of Time Shut-In	SI Press. Psig	Stabilized? (Yes or No)

(Continue on reverse side)

Handwritten mark

Flow Test No. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
Time (Hour, Date)	Lapsed Time Since**	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. In _____ Hrs. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Test thru (Orifice or Meter): _____

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved FEB 06 2008 20 _____

New Mexico Oil Conservation Division

By H. Villanueva

Title Deputy Oil & Gas Inspector,
District #3

Operator Noble Energy Inc.

By Billie Maez

Title Production Manager

E-mail Address bmaez@nobleenergyinc.com

Date 2/6/2008

Northwest New Mexico Packer Leakage Test Instructions

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in case of a gas well and 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 11-16-98, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).