

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-1883	
7. Unit Agreement Name	
8. Farm or Lease Name OHWELL	
9. Well No. OHWELL #2	
10. Field and Pool, or Wildcat CHACO WASH MESA VERDE	
12. County McKINLEY	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator BURWINKLE & SCANLON dba <del>Scanned</del> Burwinkle & Scanlon Oil Co
3. Address of Operator 170 VASSER DR., S.E., ALBUQUERQUE, N.M.
4. Location of Well UNIT LETTER C 495 FEET FROM THE NORTH LINE AND 2145 FEET FROM THE WEST LINE, SECTION 28 TOWNSHIP 20 N RANGE 9 W NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

THE OHWELL #2 WAS SPUDDED ON SEPTEMBER 1, 1967, AT 8 A.M., AND DRILLING WAS COMPLETED ON SEPT. 8, 1967. DRILLED 4 3/4" HOLE TO 505' - CORED 505' TO 520' - 500' OF 2 3/8" EUE TUBING WAS SET AT 500' AND CEMENTED WITH 15 SACKS OF CEMENT. CEMENT WAS TESTED AT 700 PSI USING RIG MUD PUMP.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R.D. Scanlon</u>	TITLE <u>Engineer</u>	DATE <u>OCT 26, 1967</u>
APPROVED BY <u>Emmy Church</u>	TITLE <u>SUPERVISOR DIST. #3</u>	DATE <u>OCT 30 1967</u>
CONDITIONS OF APPROVAL, IF ANY:		