

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)


1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name Hospah Sand Unit
2. Name of Operator Tesoro Petroleum Corporation	8. Farm or Lease Name
3. Address of Operator 8520 Crownhill Blvd., San Antonio, Texas 78209	9. Well No. 59
4. Location of Well UNIT LETTER <u>J</u> <u>1430</u> FEET FROM THE <u>South</u> LINE AND <u>2625</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>18N</u> RANGE <u>9W</u> NMPM.	10. Field and Pool, or Wildcat Hospah - Upper Sand
15. Elevation (Show whether DF, RT, GR, etc.) 7065' GR 7073' KB	12. County McKinley

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Deepening below casing and completing</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-12-69: Rigged up power swivel and ran 3-7/8" OD bit on 2-3/8" OD tubing. Cleaned out cement to 1703' KB. Drilled 1703' to 1744' KB. Ran rods and tubing. Installed pumping unit. Preparing to test for completion.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. H. [Signature] TITLE Petroleum Engineer DATE October 13, 1969
APPROVED BY [Signature] TITLE SUPERVISOR DIST. #3 DATE OCT 16 1969
CONDITIONS OF APPROVAL, IF ANY: