

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	2
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65  
30-031-20172

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name SFP - RR
9. Well No. 4
10. Field and Pool, or Wildcat Undesignated Dakota
12. County McKinley

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator Tenneco Oil Company	
3. Address of Operator Suite 1200 Lincoln Tower Building - Denver, Colorado 80203	
4. Location of Well UNIT LETTER <u>J</u> <u>2358</u> FEET FROM THE <u>East</u> LINE AND <u>2140</u> FEET FROM THE <u>South</u> LINE, SECTION <u>24</u> TOWNSHIP <u>17N</u> RANGE <u>9W</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 7066 GR	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded 9-29-70 w/12-1/4" hole and drilled to TD of 61' .  
Ran 2 jts of 8-5/8" 24# casing landed at 61' & cemented w/55 sacks  
circulated. Tested casing and BOP w/1000 psi, held O.K. Drilled out  
w/7-7/8" hole to TD of 2980', logged, ran 91 jts of 5-1/2" 15.5# casing  
landed at 2980', cemented w/300<sup>54</sup> sacks, now preparing to perforate and  
acidize as of 10-3-70.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. G. Ford TITLE Sr. Production Clerk DATE 10-5-70

Original Signed by Emery C. Arnold  
APPROVED BY \_\_\_\_\_ TITLE SUPERVISOR DIST. #3 DATE OCT 7 1970  
CONDITIONS OF APPROVAL, IF ANY: